



WEEKLY REPORT OF CONSTRUCTION ACTIVITES

Project Name: Beech Grove Resurface
For Week Ending: 3/25/2017
Date of Notice to Proceed: 3/13/2017
Work Days Previously Reported: 0
Contractor: Smith Projects
Owner: City of Beech Grove

Report No.: 1
Calendar Completion Date: 13-Jun-17
This Report: 3 **Total to Date:** 5
Contract Amount: \$ 770,000.00
Paid To Date: \$ -
Engineer: Brian Pierson - United Consulting

Contract Number: 2017
Project Number: PHASE III
Structure Number: _____
Balance Remaining: \$ 770,000.00
Project Complete Percent: 0%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 3/12/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	0 HRs
Mon 3/13/17	Smith Projects called off due to rain.	Concrete Work	Contractor not on Site Today	0 of 24	4 HRs
Tues 3/14/17	Smith Projects did not have a crew on-site today.	Concrete Work	Contractor not on Site Today	0 of 24	4 HRs
Wed 3/15/17	Removing curb and approaches on St. John's Court. Formed and Poured curb on Cul-de-sac and three driveway approaches.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Thurs 3/16/17	Formed remaining areas of curb and driveway approaches. Completed concrete work on St. John's Court.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Fri 3/17/17	Backfilled and cleaned around the curb, driveway approaches, and construction areas on St. John's Court today.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Sat 3/18/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	0 HRs

Distribution:

Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Smith Projects will be working on excavating, forming and pouring the new sidewalk on Churchman Avenue, east of Emerson Avenue. They will have a second concrete crew working on 7th Avenue and Albany Street starting Tuesday 3/28. On Thursday 3/30, they will have an asphalt crew begin milling on St. John's Court and South Butler Avenue.

Prepared by:

Brian Pierson

Construction Manager

Approved Tuesday, March 28th 2017

Brian Pierson

Construction RPR

CONTRACTOR ACCEPTANCE

Smith Projects

TYPE NAME HERE

PROJECT PHOTOS



Hammering out curb in the Cul-de-saq at 417 St. John's Court.



Saw cutting driveway approach in the Cul-de-saq at 502 St. John's Court.



Forming driveway approach in the Cul-de-saq at 421 St. John's Court.



Excavating driveway approach in the Cul-de-saq at 502 St. John's Court.

PROJECT PHOTOS



Pouring driveway approach in the Cul-de-saq at 502 St. John's Court.



Finishing the curb and driveway approach in the Cul-de-saq at 502 St. John's Ct.



Pouring driveway approach in the Cul-de-saq at 417 St. John's Court.



Finishing the curb and driveway approach in the Cul-de-saq at 417 St. John's Ct.

PROJECT PHOTOS



Finishing the driveway approach at 518 St. John's Court.



Pouring driveway approach at 515 St. John's Court.



Finishing the driveway approach at 515 St. John's Court.



Pouring driveway approach at 515 St. John's Court.