



WEEKLY REPORT OF CONSTRUCTION ACTIVITES

Project Name: Beech Grove Resurface
For Week Ending: 4/29/2017
Date of Notice to Proceed: 3/13/2017
Work Days Previously Reported: 17
Contractor: Smith Projects
Owner: City of Beech Grove

Report No.: 7
Calendar Completion Date: 13-Jun-17
This Report: 4 **Total to Date:** 24
Contract Amount: \$ 770,000.00
Paid To Date: \$ 93,765.23
Engineer: Brian Pierson - United Consulting

Contract Number: 2017
Project Number: PHASE III
Structure Number: _____
Balance Remaining: \$ 676,234.77
Project Complete Percent: 12%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 4/23/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	0 HRs
Mon 4/24/17	Worked on tearing out and forming curb, sidewalk and driveway approaches, east of 9th Ave. between Albany St. and Buffalo St.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Tues 4/25/17	Poured concrete curb and sidewalk east of 9th Ave. Tore out new curb and sidewalk at 174 N 9th to form lower approach.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Wed 4/26/17	Poured concrete curb, sidewalk and approaches on east side of 9th Avenue. Milled St. John's Court.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Thurs 4/27/17	Contractor not on-site today due to rain in forecast.	Concrete Work	Contractor not on Site Today	0 of 24	4 HRs
Fri 4/28/17	Placed surface asphalt on St. John's Court.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Sat 4/29/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	0 HRs

Distribution:

Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

The concrete crew for Smith Projects plans to work on the ADA ramps on 7th Avenue and 9th Avenue this week. They will also be working on sidewalk along 9th Avenue from the alley to Albany Street. The asphalt crew for Smith Projects will be working on the approach and parking lot on Churchman Avenue. I am waiting to here back from Smith Projects on where they will be moving paving operations to after they complete the work on Churchman Ave.

Prepared by:

Construction Manager

Approved Wednesday, May 3rd 2017

Construction RPR

CONTRACTOR ACCEPTANCE

Smith Projects

TYPE NAME HERE

PROJECT PHOTOS



Forming approach at 166 N. 9th and curb, just north of Albany St.



Removing existing curb to be replaced on N. 9th Avenue.



Hammering out existing curb to be replaced east of N. 9th Avenue.



Forming curb and gutter on the east side of N. 9th Avenue.

PROJECT PHOTOS



Pouring curb and gutter on the east side of N. 9th Avenue.



Pouring curb and gutter on the east side of N. 9th Avenue.



Finishing concrete sidewalk on the east side of N. 9th Avenue.



Curb and sidewalk removed at 174 N. 9th Ave for lowering of approach.

PROJECT PHOTOS



Finishing concrete curb and gutter at 174 N. 9th Avenue.



Milling St. John's Court in the Cul-de-saq.



Pouring the concrete approach for 119 N. 9th Avenue.



Pouring lowered concrete sidewalk approach at 174 N. 9th Avenue.

PROJECT PHOTOS



Finishing ADA curb ramp on southeast corner of 9th Ave. and Buffalo St.



Placing tack on St. John's Court.



Roll compacting surface on St. John's Court.



Surface asphalt placed in the Cul-de-saq of St. John's Court.