



WEEKLY REPORT OF CONSTRUCTION ACTIVITES

Project Name: Beech Grove Resurface
For Week Ending: 4/8/2017
Date of Notice to Proceed: 3/13/2017
Work Days Previously Reported: 8
Contractor: Smith Projects
Owner: City of Beech Grove

Report No.: 4
Calendar Completion Date: 13-Jun-17
This Report: 4 **Total to Date:** 12
Contract Amount: \$ 770,000.00
Paid To Date: \$ -
Engineer: Brian Pierson - United Consulting

Contract Number: 2017
Project Number: PHASE III
Structure Number: _____
Balance Remaining: \$ 770,000.00
Project Complete Percent: 0%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 4/2/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	0 HRs
Mon 4/3/17	Formed and poured sidewalk north of Chrchman from first business drive east of Emerson Avenue to Schaff Street.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Tues 4/4/17	Formed and poured ADA ramp and transition east of Schaff St. and back of sidewalk curb at Emerson and Churchman.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Wed 4/5/17	Formed, poured sidewalk driveway ramps. Formed ADA ramp west of Schaff and back sidewalk curb Emerson and Churchman.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Thurs 4/6/17	Formed business drive approaches, sidewalk at Emerson and Chrchman and 6' sidewalk east of Senior Living facility.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Fri 4/7/17	Poured approaches, sidewalk at Emerson, ADA west of Schaff and from existing Senior facility sidewalk about 90 feet east.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Sat 4/8/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	0 HRs

Distribution:

Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Smith Projects plans to complete the concrete work on the north side of Churchman Avenue by midweek. They will then begin work on ADA ramp construction for the Henthorne property. Once the Henthorne ramp is finished, the concrete crew will begin work on 9th Avenue and Buffalo Street. Due to rain delays on another project last week, Smith Project's asphalt crew did not begin work in Beech Grove. J.R. Angle is going to update me this week on when they anticipate pavement operations to begin in Beech Grove.

Prepared by:

Construction Manager

Approved Tuesday, April 11th 2017

Construction RPR

CONTRACTOR ACCEPTANCE

Smith Projects

TYPE NAME HERE

PROJECT PHOTOS



New sidewalk, north of Churchman, leading to Schaff Street.



Pouring sidewalk between business approaches, north of Churchman.



Finishing sidewalk between business approaches, north of Churchman.



Excavating business drive approach for Henthorne property on Churchman.

PROJECT PHOTOS



Forming ADA curb ramp, east of Schaff Street on Churchman Avenue.



Pouring concrete for backside of sidewalk curb at Emerson and Churchman.



Pouring concrete, backside of sidewalk curb, first business drive on Churchman.



Pouring concrete sidewalk driveway transition north of Churchman Ave.

PROJECT PHOTOS



Finishing concrete sidewalk driveway transition north of Churchman Ave.



Pouring sidewalk transition from existing to ADA ramp east of Schaff St.



Pouring concrete ADA curb ramp east side of Schaff Street.



Finishing sidewalk transition from existing to ADA ramp east of Schaff St.

PROJECT PHOTOS



Forming backside sidewalk retaining curb at Emerson and Churchman.



Forming curb and ADA curb ramp on the west side of Schaff Street.



Pouring concrete sidewalk at Emerson Ave. and Churchman Ave.



Pouring concrete business drive approach for Henthorn property.

PROJECT PHOTOS



Finishing concrete business drive approach for Henthorn property.



Pouring concrete ADA curb ramp, west side of Schaff Street.



Pouring concrete sidewalk connecting to existing at Senior Facility.



Pouring concrete sidewalk, east from existing Senior Facility sidewalk.