



WEEKLY REPORT OF CONSTRUCTION ACTIVITES

Project Name: Beech Grove Resurface
For Week Ending: 5/6/2017
Date of Notice to Proceed: 3/13/2017
Work Days Previously Reported: 24
Contractor: Smith Projects
Owner: City of Beech Grove

Report No.: 8
Calendar Completion Date: 13-Jun-17
This Report: 2 **Total to Date:** 26
Contract Amount: \$ 770,000.00
Paid To Date: \$ 151,660.01
Engineer: Brian Pierson - United Consulting

Contract Number: 2017
Project Number: PHASE III
Structure Number: _____
Balance Remaining: \$ 618,339.99
Project Complete Percent: 20%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 4/30/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	0 HRs
Mon 5/1/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	4 HRs
Tues 5/2/17	Formed and poured ADA ramps at 7th & Buffalo and in alley at 7th and 9th. Began excavating for asphalt on Churchman.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Wed 5/3/17	Formed and poured sidewalk on 9th Ave between alley & Albany. Placed asphalt for approach and lot on Churchman Ave.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Thurs 5/4/17	Rain Out. No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	4 HRs
Fri 5/5/17	Rain Out. No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	4 HRs
Sat 5/6/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	0 HRs

Distribution:

Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Smith Projects concrete crew will start this week working on the ADA ramps at the intersections of 7th and Albany and 9th and Albany. The asphalt crew will begin milling on Alton from 2nd Avenue to 9th Avenue for patching. Once patching is complete on Alton, they will begin the full depth road replacement on 9th Avenue, from Albany Street to Buffalo Street.

Prepared by:

Construction Manager

Approved Monday May 8th 2017

Construction RPR

CONTRACTOR ACCEPTANCE

Smith Projects

TYPE NAME HERE

PROJECT PHOTOS



Finishing ADA ramp on northwest corner of 7th Avenue and alley.



Finishing ADA ramp on southeast corner of 7th Avenue and Buffalo Street.



Compacting subgrade for the approach on Churchman Avenue.



Compacting subgrade for the new lowered grade of the Henthorn parking lot.

PROJECT PHOTOS



Asphalt placed in the approach on Churchman Avenue.



Asphalt for the Henthorn parking lot approach off of Churchman Ave.



Forming sidewalk, west side of 9th Ave, between Albany St. and the alley.



Placing surface asphalt at the Henthorn lot.

PROJECT PHOTOS



Placing surface asphalt at the Henthorn lot.



Placing surface asphalt at the Henthorn lot up to the concrete approach.



Pouring concrete sidewalk on 9th Avenue between Albany St. and the alley.



Pouring concrete sidewalk on 9th Avenue between Albany St. and the alley.

PROJECT PHOTOS



Forming asphalt edge for the Henthorn parking lot.



Placing surface asphalt at the Henthorn lot.



Roll compacting surface asphalt on the Henthorn parking lot.



Finished Henthorn parking lot.