



# WEEKLY REPORT OF CONSTRUCTION ACTIVITES

**Project Name:** Beech Grove Resurface  
**For Week Ending:** 5/27/2017  
**Date of Notice to Proceed:** 3/13/2017  
**Work Days Previously Reported:** 36  
**Contractor:** Smith Projects  
**Owner:** City of Beech Grove

**Report No.:** 11  
**Calendar Completion Date:** 13-Jun-17  
**This Report:** 4 **Total to Date:** 40  
**Contract Amount:** \$ 770,000.00  
**Paid To Date:** \$ 151,660.01  
**Engineer:** Brian Pierson - United Consulting

**Contract Number:** 2017  
**Project Number:** PHASE III  
**Structure Number:** \_\_\_\_\_  
**Balance Remaining:** \$ 618,339.99  
**Project Complete Percent:** 20%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 5/21/17	No Work Today	Road Restoration	Contractor not on Site Today	0 of 24	0 HRs
Mon 5/22/17	Placed surface asphalt on 12th Avenue and Southeast Parkway. Backfilled sidewalk and curbs on Birch Street.	Road Restoration	Contractor on Site Today	8 of 24	4 HRs
Tues 5/23/17	Backfilled sidewalks and curb on 7th & 9th. Removed, formed and poured alley approach on Southeast between 12th & 13th	Road Restoration	Contractor on Site Today	8 of 24	4 HRs
Wed 5/24/17	Concrete crew tore out sidewalk to form ramp at City Hall	Road Restoration	Contractor on Site Today	8 of 24	4 HRs
Thurs 5/25/17	No Work Today - Rain Out	Road Restoration	Contractor not on Site Today	0 of 24	4 HRs
Fri 5/26/17	Concrete crew tore out and formed up curb ramps north side of 12th and Alton. Poured curb ramps and the ramp at City Hall.	Road Restoration	Contractor on Site Today	8 of 24	4 HRs
Sat 5/27/17	No Work Today	Road Restoration	Contractor not on Site Today	0 of 24	0 HRs

**Distribution:**

Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

This week, Smith Projects concrete crew will tear out, form up and pour the concrete alley approach south of Southeast Parkway between 11th Avenue and 12th Avenue. This will complete the concrete work for this project. The asphalt crew will mill on Birch Street and Lifegate Way. Once these roads are milled, the subgrade will be assessed to determine if any base repairs will be needed. Then the roads will be paved.

**Prepared by:**

Construction Manager

Approved Tuesday May 30, 2017

Construction RPR

CONTRACTOR ACCEPTANCE

**Smith Projects**

TYPE NAME HERE

# PROJECT PHOTOS



Placing surface asphalt on Southeast Parkway, just west of 11th Avenue.



Placing surface asphalt on Southeast Parkway, just west of 11th Avenue.



Placing surface asphalt on Southeast Parkway, just east of 12th Avenue.



Roll compacting surface asphalt on Southeast Parkway.

# PROJECT PHOTOS



Backfilling dirt around curb and drive approached on Birch Street.



Forming, compacting alley approach, Southeast Pkwy between 12th and 13th.



Demo work on sidewalk in front of City Hall for new ramp approach.



Demo work on sidewalk in front of City Hall for new ramp approach.

# PROJECT PHOTOS



Sidewalk tear out on northeast corner of 12th Avenue and Alton Street.



Sidewalk tear out on northwest corner of 12th Avenue and Alton Street.



Pouring concrete in wheelbarrow to transport to location of new City Hall ramp.



Placing concrete for new sidewalk ramp to City Hall.

# PROJECT PHOTOS



Finishing concrete for new sidewalk ramp to City Hall.



Pouring concrete curb ramp, northeast corner of 12th Avenue and Alton Street.



Pouring concrete curb ramp, northeast corner of 12th Avenue and Alton Street.



Pouring concrete curb ramp, northwest corner of 12th Avenue and Alton Street.