



WEEKLY REPORT OF CONSTRUCTION ACTIVITES

Project Name: Beech Grove Resurface
For Week Ending: 6/3/2017
Date of Notice to Proceed: 3/13/2017
Work Days Previously Reported: 40
Contractor: Smith Projects
Owner: City of Beech Grove

Report No.: 12
Calendar Completion Date: 13-Jun-17
This Report: 4 **Total to Date:** 44
Contract Amount: \$ 770,000.00
Paid To Date: \$ 151,660.01
Engineer: Brian Pierson - United Consulting

Contract Number: 2017
Project Number: PHASE III
Structure Number: _____
Balance Remaining: \$ 618,339.99
Project Complete Percent: 20%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 5/28/17	No Work Today	Road Restoration	Contractor not on Site Today	0 of 24	0 HRs
Mon 5/29/17	No Work Today - Memorial Day Holiday	Road Restoration	Contractor not on Site Today	0 of 24	0 HRs
Tues 5/30/17	Removed, formed and poured alley approach south of Southeast Parkway between 11th and 12th Avenues.	Road Restoration	Contractor on Site Today	8 of 24	4 HRs
Wed 5/31/17	Removed forms from City Hall ramp, curb ramps on 12th and Alton, alley approach between 11th and 12th then backfilled.	Road Restoration	Contractor on Site Today	8 of 24	4 HRs
Thurs 6/1/17	Milled Lifegate Way and Birch Street. Paved surface asphalt on Lifegate Way	Road Restoration	Contractor on Site Today	8 of 24	4 HRs
Fri 6/2/17	Birch Street was broomed and prepped for paving. Paver broke down so asphalt was not placed.	Road Restoration	Contractor on Site Today	8 of 24	4 HRs
Sat 6/3/17	No Work Today	Road Restoration	Contractor not on Site Today	0 of 24	0 HRs

Distribution:

Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Asphalt crew will pave Birch Street as soon as their paver is fixed. They will move to Butler Avenue next. Concrete operations have been completed for the project. Miller Pipeline plans to begin the water main project on 7th Avenue the week of June 19th. They estimate it to take about a month if everything goes well. This would mean Smith Projects would not be able to pave 7th Avenue until late July. I will discuss this timeline with Smith Projects to see what we can work out.

Prepared by:

Construction Manager

Approved Tuesday June 6, 2017

Construction RPR

CONTRACTOR ACCEPTANCE

Smith Projects

TYPE NAME HERE

PROJECT PHOTOS



Removing alley approach on Southeast Pkwy, between 11th and 12th.



Placing stone subgrade alley approach, Southeast Pkwy, between 11th & 12th.



Finishing concrete alley approach on Southeast Pkwy, between 11th and 12th.



Pouring concrete alley approach on Southeast Pkwy, between 11th and 12th.

PROJECT PHOTOS



Pouring concrete alley approach on Southeast Pkwy, between 11th and 12th.



Pouring concrete alley approach on Southeast Pkwy, between 11th and 12th.



Milling on Lifegate Way at Emerson Avenue.



Milling on Lifegate Way.

PROJECT PHOTOS



Milling on Birch Street.



Milling on Birch Street.



Placing tack down for asphalt paving on Lifegate Way.



Paving surface asphalt on Lifegate Way.

PROJECT PHOTOS



Paving surface asphalt on Lifegate Way.



Paving surface asphalt on Lifegate Way.



Roll compacting surface asphalt on Lifegate Way.



Paving surface asphalt on Lifegate Way.