



# WEEKLY REPORT OF CONSTRUCTION ACTIVITES

**Project Name:** Beech Grove Resurface  
**For Week Ending:** 6/17/2017  
**Date of Notice to Proceed:** 3/13/2017  
**Work Days Previously Reported:** 47  
**Contractor:** Smith Projects  
**Owner:** City of Beech Grove

**Report No.:** 14  
**Calendar Completion Date:** 13-Jun-17  
**This Report:** 3 **Total to Date:** 50  
**Contract Amount:** \$ 645,019.60  
**Paid To Date:** \$ 439,475.29  
**Engineer:** Brian Pierson - United Consulting

**Contract Number:** 2017  
**Project Number:** PHASE III  
**Structure Number:** \_\_\_\_\_  
**Balance Remaining:** \$ 205,544.31  
**Project Complete Percent:** 68%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 6/11/17	No Work Today	Road Restoration	Contractor not on Site Today	0 of 24	0 HRs
Mon 6/12/17	Finished placing stone subgrade on Butler Ave and prepped road for paving. Poured concrete collar for storm pipe STA: 2+50	Road Restoration	Contractor on Site Today	8 of 24	4 HRs
Tues 6/13/17	Placed 2.5" of intermediate asphalt on Butler Avenue from Elmwood Avenue to Adelaide Street.	Road Restoration	Contractor on Site Today	8 of 24	4 HRs
Wed 6/14/17	Placed 1.5" of surface asphalt on Butler Avenue from Elmwood Avenue to Adelaide Street.	Road Restoration	Contractor on Site Today	8 of 24	4 HRs
Thurs 6/15/17	No Work Today	Road Restoration	Contractor not on Site Today	0 of 24	4 HRs
Fri 6/16/17	No Work Today	Road Restoration	Contractor not on Site Today	0 of 24	4 HRs
Sat 6/17/17	No Work Today	Road Restoration	Contractor not on Site Today	0 of 24	0 HRs

**Distribution:**

Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

Smith Projects plans to begin work on the alley between 16th and 17th this week. They will begin the full depth removal and subgrade treatment. Subcontractor for Citizens Energy, Miller Pipeline, began work replacing the water main on 7th Avenue on Monday 6/12. If all goes well, Miller Pipeline anticipates being finished in four weeks. Smith Projects will then be able to proceed with paving operations on 7th Avenue.

**Prepared by:**

Construction Manager

Approved Tuesday June 20, 2017

Construction RPR

CONTRACTOR ACCEPTANCE

**Smith Projects**

TYPE NAME HERE

# PROJECT PHOTOS



Roll compacting intermediate asphalt on Butler Avenue.



Placing intermediate asphalt on Butler Avenue.



Placing intermediate asphalt on Butler Avenue.



Placing intermediate asphalt on Butler Avenue.

# PROJECT PHOTOS



Placing surface asphalt on Butler Avenue.



Placing surface asphalt on Butler Avenue.



Placing surface asphalt on Butler Avenue.



Placing surface asphalt on Butler Avenue.