



WEEKLY REPORT OF CONSTRUCTION ACTIVITES

Project Name: Beech Grove Resurface
For Week Ending: 6/10/2017
Date of Notice to Proceed: 3/13/2017
Work Days Previously Reported: 44
Contractor: Smith Projects
Owner: City of Beech Grove

Report No.: 13
Calendar Completion Date: 13-Jun-17
This Report: 3 **Total to Date:** 47
Contract Amount: \$ 645,019.60
Paid To Date: \$ 439,475.29
Engineer: Brian Pierson - United Consulting

Contract Number: 2017
Project Number: PHASE III
Structure Number: _____
Balance Remaining: \$ 205,544.31
Project Complete Percent: 68%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 6/4/17	No Work Today	Road Restoration	Contractor not on Site Today	0 of 24	0 HRs
Mon 6/5/17	No Work Today	Road Restoration	Contractor not on Site Today	0 of 24	4 HRs
Tues 6/6/17	Placed surface asphalt on Birch Street from Memorial Drive to 4th Avenue.	Road Restoration	Contractor on Site Today	8 of 24	4 HRs
Wed 6/7/17	No Work Today	Road Restoration	Contractor on Site Today	0 of 24	4 HRs
Thurs 6/8/17	Full depth road removal on Butler Avenue from Elmwood Avenue to Adelaide Street.	Road Restoration	Contractor on Site Today	8 of 24	4 HRs
Fri 6/9/17	Proof rolled subgrade on Butler Ave. Identified and completed undercuts. Placed and graded stone for subgrade treatment.	Road Restoration	Contractor on Site Today	8 of 24	4 HRs
Sat 6/10/17	No Work Today	Road Restoration	Contractor not on Site Today	0 of 24	0 HRs

Distribution:

Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Smith Projects will continue placing and grading stone for subgrade treatment on Butler Avenue. They plan to pave Butler on Tuesday and Wednesday. They will move to the alley between 16th Avenue and 17th Avenue after Butler is completed. Smith Projects is working on getting pricing over for the park paths including the added path at the DPW building.

Prepared by:

Construction Manager

Approved Tuesday June 13, 2017

Construction RPR

CONTRACTOR ACCEPTANCE

Smith Projects

TYPE NAME HERE

PROJECT PHOTOS



Placing surface asphalt on Birch Street.



Placing surface asphalt on Birch Street.



Placing surface asphalt on Birch Street.



Placing surface asphalt on Birch Street.

PROJECT PHOTOS



Roll compacting surface asphalt on Birch Street.



Roll compacting surface asphalt on Birch Street.



Milling for full depth road removal on Butler Avenue.



Milling for full depth road removal on Butler Avenue.

PROJECT PHOTOS



Grading subbase on Butler Avenue.



Grading subbase on Butler Avenue.



Grading stone for subgrade treatment on Butler Avenue.



Roll compacting stone for subgrade treatment on Butler Avenue.