

R-39660-A,
 Beech Grove Greenway (Franciscan Trail)
 Created: 09-15-20
 Updated: 03-23-21

Morphey Construction Inc.

Earliest Date to Begin Work: 10-15-20
 Latest Date to Begin Work: 04-01-21
 Intermediate Completion Date: 11-15-21
 Completion Date: 11-15-22

ID	Task Name	Duration	Start	Finish	Resource Names	Text1
1						
2	Administrative	269 days	Wed 9/2/20	Mon 9/13/21		
3	Bid Date	1 day	Wed 9/2/20	Wed 9/2/20		Complete
4	Award Date	1 day	Tue 9/15/20	Tue 9/15/20		Complete
5	Notice To Proceed	1 day	Mon 10/5/20	Mon 10/5/20		Complete
6	Preconstruction Meeting	1 day	Thu 10/29/20	Thu 10/29/20		Complete
7	SWQCP Preparation	32 days	Wed 9/16/20	Thu 10/29/20	Apex	Complete
8	SWQCP Approval	8 days	Fri 10/30/20	Tue 11/10/20	Owner	Complete
9	Strom Sewer Shop Drawing Preparation	32 days	Wed 9/16/20	Thu 10/29/20	County Materials	Complete
10	Strom Sewer Shop Drawing Review	12 days	Fri 10/30/20	Mon 11/16/20	Owner	Complete
11	Strom Sewer Fabrication	10 days	Tue 11/17/20	Mon 11/30/20	County Materials	Complete
12	Pedestrian Bridge - Shop Drawings	91 days	Wed 9/16/20	Wed 1/20/21	DRI - Truenorth Steel	Complete - Delay
13	Pedestrian Bridge - Shop Drawing Review	29 days	Thu 1/21/21	Tue 3/2/21	Owner	Complete - Delay
14	Pedestrian Bridge - Fabrication/Procurement	120 days	Wed 3/3/21	Tue 8/17/21	DRI - Truenorth Steel	Pending/Estimate
15	Articulated Concrete Block - Shop Drawing	55 days	Wed 9/16/20	Tue 12/1/20	D2	Complete
16	Articulated Concrete Block - Shop Drawing Review	3 days	Wed 12/2/20	Fri 12/4/20	Owner	Complete
17	Articulated Concrete Block - Fabrication/Procurement	120 days	Mon 12/7/20	Fri 5/21/21	D2	Pending/Estimate
18	Signal/Signs - Shop Drawing Preparation	32 days	Wed 9/16/20	Thu 10/29/20	Morphey - Supplier	Pending RFI 01
19	Signal/Signs - Shop Drawing Review	10 days	Fri 10/30/20	Thu 11/12/20	Owner	Submittal No. 30 Review
20	Signal/Signs - Fabrication/Procurement	20 days	Fri 11/13/20	Thu 12/10/20	Morphey - Supplier	Delayed
21	Safety Fence/Ballards - Shop Drawing Preparation	114 days	Wed 9/16/20	Mon 2/22/21	C-Tech	Completed
22	Safety Fence/Ballards - Shop Drawing Review	6 days	Tue 2/23/21	Tue 3/2/21	Owner	Completed
23	Safety Fence/Ballards - Fabrication/Procurement	60 days	Wed 3/3/21	Tue 5/25/21	C-Tech	Pending/Estimate
24	Site Furnishings - Shop Drawing Preparation	44 days	Wed 9/16/20	Mon 11/16/20	Landscape Forms	Complete
25	Site Furnishings - Shop Drawing Review	62 days	Tue 11/17/20	Wed 2/10/21	Owner	Complete
26	Site Furnishings - Fabrication/Procurement	153 days	Thu 2/11/21	Mon 9/13/21	Landscape Forms	Pending/Estimate
27	Access/Temp Stream Crossing - Designer Assistance	86 days	Fri 10/30/20	Fri 2/26/21	MCI/Owner	Complete
28	Field Office Setup?	15 days	Fri 10/30/20	Thu 11/19/20	MCI	Not Used Per PE/PS
29						
30	Utilities	117 days	Wed 5/20/20	Thu 10/29/20		
31	CEG - Gas	0 days	Thu 10/29/20	Thu 10/29/20	Not expected	???
32	CEG - Water	0 days	Thu 10/29/20	Thu 10/29/20	Not expected	???
33	CEG - Sanitary	0 days	Thu 10/29/20	Thu 10/29/20	Not expected	???
34	City of Beech Grove - Storm	0 days	Thu 10/29/20	Thu 10/29/20	Not expected	???
35	City of Beech Grove - Sanitary	0 days	Thu 10/29/20	Thu 10/29/20	Not expected	???
36	IPL	50 days	Wed 5/20/20	Tue 7/28/20	Given NTP on 05-20-20	???
37	AT&T	43 days	Wed 7/29/20	Fri 9/25/20	Relocate after IPL	???
38	Windstream	0 days	Thu 10/29/20	Thu 10/29/20	Not expected	???
39	Crown Castle Fiber	5 days	Wed 7/29/20	Tue 8/4/20	Relocate after IPL	???
40	Comcast	22 days	Wed 7/29/20	Thu 8/27/20	Relocate after IPL	???
41						
42	Trail Construction	526 days?	Mon 11/9/20	Tue 11/15/22	Orig. Int. Comp.:	11-15-20
43	Mobilization	1 day	Mon 11/9/20	Mon 11/9/20	MCI	Complete
44	MOT - Construction Signs	5 days	Mon 11/9/20	Fri 11/13/20	B&B	Complete
45	Construction Engineering	10 days	Mon 11/9/20	Fri 11/20/20	CES	Complete
46	Predisturbance Meeting	1 day	Mon 11/23/20	Mon 11/23/20	MCI/Owner	Complete
47	Erosion Control	13 days	Tue 11/24/20	Thu 12/10/20	Slussers/MCI	75% Complete
48	Access to Sta. 27+75.00 - 27+94.50, Ln "PR-1"	10 days	Mon 3/1/21	Fri 3/12/21	MCI - Dirt	Complete
49	Clearing R/W	92 days	Tue 11/24/20	Wed 3/31/21	MCI - Dirt	90% Complete
50	Bridge Construction - Foundations	110 days	Fri 1/15/21	Thu 6/17/21	MCI - Bridge Crew	50% Complete
51	Riprap	5 days	Fri 6/18/21	Thu 6/24/21	MCI - Bridge Crew	
52	Articulated Concrete Block	10 days	Fri 6/25/21	Thu 7/8/21	MCI - Bridge Crew	
53	Bridge Construction - Surface Seal Cure Time	28 days	Fri 6/18/21	Tue 7/27/21	Cure Time - Contract	
54	Bridge Construction - Surface Seal	5 days	Wed 7/28/21	Tue 8/3/21	Tatman Sims and Pedigo	
55	Bridge Construction - Set Ped Bridges	20 days	Wed 8/18/21	Tue 9/14/21	MCI - Bridge Crew	
56	Strom Sewers	10 days	Mon 1/11/21	Fri 1/22/21	MCI - Pipe	90% Complete
57	Removals	6 days	Mon 1/25/21	Mon 2/1/21	MCI - Dirt	90% Complete
58	Embankment	10 days	Tue 2/2/21	Mon 2/15/21	MCI - Dirt	50% Complete
59	Channel Clearing	10 days	Tue 2/16/21	Mon 3/1/21	MCI - Dirt	50% Complete
60	Common Excavation	57 days	Thu 4/1/21	Fri 6/18/21	MCI - Dirt	10% Complete
61	Borrow	5 days	Mon 6/21/21	Fri 6/25/21	MCI - Dirt	
62	B-Borrow	5 days	Mon 6/28/21	Fri 7/2/21	MCI - Dirt	
63	Subgrade Treatment, Type III	30 days	Mon 7/5/21	Fri 8/13/21	MCI - Dirt	
64	Compacted Aggregate No. 53 - Base	20 days	Mon 8/16/21	Fri 9/10/21	MCI - Dirt	
65	Adjust Castings to Grade: Storm, San, Water	5 days	Mon 9/13/21	Fri 9/17/21	MCI - Dirt	
66	HMA for Sidewalks	10 days	Mon 9/13/21	Fri 9/24/21	E&B Paving	
67	Concrete Prep	10 days	Mon 9/20/21	Fri 10/1/21	MCI - Dirt	
68	Concrete Curbs, Ramps and Sidewalk	10 days	Mon 9/27/21	Fri 10/8/21	Natural	
69	Compacted Aggregate No. 53 - Shoulders	5 days	Mon 10/4/21	Fri 10/8/21	MCI - Dirt	
70	Seed and Landscaping Prep	20 days	Mon 10/4/21	Fri 10/29/21	MCI - Dirt	
71	Seed and Sod	5 days	Mon 10/11/21	Fri 10/15/21	Slussers	
72	Plantings and Landscaping	21 days	Mon 10/18/21	Mon 11/15/21	Slussers	
73	Site Furnishings	5 days	Mon 11/1/21	Fri 11/5/21	MCI - Misc Crew	

Handwritten notes:
 2021 PAGE 3 →
 1, 2, 4 → ADD LANE JUNE
 ADD LANE MAY

R-39660-A,
 Beech Grove Greenway (Franciscan Trail)
 Created: 09-15-20
 Updated: 03-23-21

Morphey Construction Inc.

Earliest Date to Begin Work: 10-15-20
 Latest Date to Begin Work: 04-01-21
 Intermediate Completion Date: 11-15-21
 Completion Date: 11-15-22

ID	Task Name	Duration	Start	Finish	Resource Names	Text1
74	Safety Fence/Ballards	10 days	Mon 10/11/21	Fri 10/22/21	C-Tech	
75	Trail Signs	5 days	Mon 10/11/21	Fri 10/15/21	MCI - Electrical	
76	Pavement Markings	10 days	Mon 10/18/21	Fri 10/29/21	Air marking	
77	Signal Work	10 days	Mon 11/1/21	Fri 11/12/21	MCI - Electrical	
78	Final Restoration	1 day	Mon 11/15/21	Mon 11/15/21	MCI - Dirt	
79	Intermediate Completion	0 days	Mon 11/15/21	Mon 11/15/21	Original Contract	11-15-21
80	Contract Completion	0 days	Tue 11/15/22	Tue 11/15/22	Original Contract	11-15-22
81						
82	Inclement Weather	0 days	Mon 11/15/21	Mon 11/15/21		
83	Inclement Weather - April	0 days	Mon 11/15/21	Mon 11/15/21	18 CD Allowable - Contract	
84	Inclement Weather - May	0 days	Mon 11/15/21	Mon 11/15/21	8 CD Allowable - Contract	
85	Inclement Weather - June 2020	0 days	Mon 11/15/21	Mon 11/15/21	5 CD Allowable - Contract	
86	Inclement Weather - July 2020	0 days	Mon 11/15/21	Mon 11/15/21	5 CD Allowable - Contract	
87	Inclement Weather - August 2020	0 days	Mon 11/15/21	Mon 11/15/21	4 CD Allowable - Contract	
88	Inclement Weather - September 2020	0 days	Mon 11/15/21	Mon 11/15/21	5 CD Allowable - Contract	
89	Inclement Weather - October 2020	0 days	Mon 11/15/21	Mon 11/15/21	6 CD Allowable - Contract	
90	Inclement Weather - November 2020	0 days	Mon 11/15/21	Mon 11/15/21	12 CD Allowable - Contract	