

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Greenway Trail
For Week Ending: 5/1/2021
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 73
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 15
Calendar Completion Date: 11/15/2022
This Report: 1 **Total to Date:** 74
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ 649,926.61
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 2,779,073.39
Project Complete Percent: 19%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 4/25/21	No Work Today	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Mon 4/26/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor on-site	0/24	1
Tues 4/27/21	One operator on-site stock piling materials.	Pedestrian Trail Subgrade	Contractor on-site	8/24	1
Wed 4/28/21	Morphey crew on-site working on the undercut along the westside of Lick Creek between bridge #1 and bridge #3	Pedestrian Trail Subgrade	Contractor on-site	10/24	1
Thurs 4/29/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor on-site	0/24	1
Fri 4/30/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	1
Sat 5/1/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Rain days for Monday and Tuesday. No word from Morphey on their projected work for this week. Progress meeting will be conducted Wednesday 5/5 morning at 10:00am.

Prepared by:

Project Supervisor - United Consulting

Approved

4-May 2021

Construction Manager

CONTRACTOR ACCEPTANCE

Jason Umlauf

Project Manager - Morphey Construction