

# WEEKLY REPORT OF CONSTRUCTION ACTIVITES



**Project Name:** Beech Grove Greenway Trail  
**For Week Ending:** 4/24/2021  
**Date of Notice to Proceed:** 10/5/2020  
**Work Days Previously Reported:** 69  
**Contractor:** Morphey Construction  
**Owner:** City of Beech Grove

**Report No.:** 14  
**Calendar Completion Date:** 11/15/2022  
**This Report:** 4 **Total to Date:** 73  
**Contract Amount:** \$ 3,429,000.00  
**Paid To Date:** \$ 649,926.61  
**Designer:** Crossroad Engineers

**Contract Number:** R-39660  
**Project Number:** 1600657  
**Structure Number:** \_\_\_\_\_  
**Balance Remaining:** \$ 2,779,073.39  
**Project Complete Percent:** 19%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 4/18/21	No Work Today	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Mon 4/19/21	Morphey proof rolled Bridge 3 to Bridge 1 but did not prepare the subgrade. 2 areas need undercut but subgrade needs more work by contractor.	Pedestrian Trail Subgrade	Contractor on-site	10/24	1
Tues 4/20/21	Morphey worked on the two undercut locations identified yesterday. Rain began in the afternoon before undercuts were completed.	Pedestrian Trail Subgrade	Contractor on-site	8/24	1
Wed 4/21/21	Morphey worked on backfilling and placing riprap around the Bridge 3 and 2 end bents today.	Pedestrian Trail Subgrade	Contractor on-site	10/24	1
Thurs 4/22/21	No work operations. Morphey had 1 operator stockpiling material	Pedestrian Trail Subgrade	Contractor on-site	10/24	1
Fri 4/23/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	1
Sat 4/24/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0

Distribution:  
 Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

Morphey plans to continue work on adding material to the fill sections along the trail. Hopefully the weather will cooperate and they will be able to work on preparing the subgrade for compaction testing this week.

Prepared by:

Project Supervisor - United Consulting

Approved \_\_\_\_\_ 27-Apr 2021

Construction Manager

CONTRACTOR ACCEPTANCE

Jason Umlauf

Project Manager - Morphey Construction