

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Greenway Trail
For Week Ending: 6/12/2021
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 74
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 21
Calendar Completion Date: 11/15/2022
This Report: 3 **Total to Date:** 77
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ 649,926.61
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 2,779,073.39
Project Complete Percent: 19%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 6/6/21	No Work Today	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Mon 6/7/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Tues 6/8/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	12/24	1
Wed 6/9/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Thurs 6/10/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Fri 6/11/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Sat 6/12/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	12/24	1

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Morphey was on-site Monday repairing the stream crossing and clearing debris in the crossing pipes. On Friday Morphey removed the end section on the existing drain pipe just North of bridge 1 and re routed it under the trail.

planned work for the upcoming week is to pour the collars on the pipe laid Friday, and continue covering the trail in Bolton Park.

Prepared by:

Jay Niederhauser
 Project Supervisor - United Consulting

Approved _____ 14-Jun 2021

Jay Niederhauser
 Construction Manager

CONTRACTOR ACCEPTANCE

Jason Umlauf

Project Manager - Morphey Construction

PROJECT PHOTOS



Clearing debris along the stream crossing



Repaired stream crossing



Crossing pipes after debris removal



Existing drainage structure North of bridge 1

PROJECT PHOTOS



Tying into existing structure



Crossing the path with pipe



Placing last section of pipe



Backfilling pipe crossing