

# WEEKLY REPORT OF CONSTRUCTION ACTIVITES



**Project Name:** Beech Grove Greenway Trail  
**For Week Ending:** 6/19/2021  
**Date of Notice to Proceed:** 10/5/2020  
**Work Days Previously Reported:** 82  
**Contractor:** Morphey Construction  
**Owner:** City of Beech Grove

**Report No.:** 22  
**Calendar Completion Date:** 11/15/2022  
**This Report:** 5 **Total to Date:** 87  
**Contract Amount:** \$ 3,429,000.00  
**Paid To Date:** \$ 649,926.61  
**Designer:** Crossroad Engineers

**Contract Number:** R-39660  
**Project Number:** 1600657  
**Structure Number:** \_\_\_\_\_  
**Balance Remaining:** \$ 2,779,073.39  
**Project Complete Percent:** 19%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 6/13/21	No Work Today	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Mon 6/14/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Tues 6/15/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Wed 6/16/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Thurs 6/17/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Fri 6/18/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Sat 6/19/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	12/24	1

**Distribution:**  
 Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

Last week Morphey removed debris from stream crossing and undercut two areas Identified in Bolton park and poured collars on the existing storm pipe between Bridge 1 and 2. Placed an underdrain on Bridge 2 bent 2 and backfilled. Placed embankment leading up to Bridge 2

Covered the embankment and brought it up to stone grade. Placed and rolled aggregate in Challis park down the hill towards Bridge 4

The upcoming week Morphey plans to continue placing aggregate from where they left off behind the school to bridge 4 and start placing aggregate along Charnwood Parkway

**CONTRACTOR ACCEPTANCE**  
Jason Umlauf  
 Project Manager - Morphey Construction

Prepared by:

Jay Niederhauser  
 Project Supervisor - United Consulting

Approved \_\_\_\_\_ 21-Jun 2021

Jay Niederhauser  
 Construction Manager

# PROJECT PHOTOS



Placing and rolling embankment to Bridge 2



Underdrain at Bridge 2



Ripwrap and underdrain at bridge 2



Placing aggregate over embankment Bridge 2



# PROJECT PHOTOS



Aggregate placement Bridge 2



Placing aggregate in Challis Park



Going down the hill from Challis Park to Bridge 4



Placing aggregate headed to Bridge 4 from the Challis Park