

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Greenway Trail
For Week Ending: 6/26/2021
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 87
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 23
Calendar Completion Date: 11/15/2022
This Report: 3 **Total to Date:** 90
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ 649,926.61
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 2,779,073.39
Project Complete Percent: 19%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 6/20/21	No Work Today	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Mon 6/21/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Tues 6/22/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Wed 6/23/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Thurs 6/24/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Fri 6/25/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	0/24	0
Sat 6/26/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Tuesday Morphey worked on pumping low areas along Charnwood and behind the school and cutting trenches to allow for drainage and graded pedestrian crossings in Bolton Park to accomidate fireworks in the park over the Fourth of July weekend. Wednesday Morphey proofrolled the enterance along Charnwood and placed and rolled aggregate along Charnwood and placed and rolled stone towards bridge 4 behind the school. Thursday Morphey continued to place and roll aggregate towards bridge 3.

Plans for the upcoming week are to continue placing and rolling aggregate and addressing any areas identified as needing undercuts

CONTRACTOR ACCEPTANCE
Jason Umlauf
 Project Manager - Morphey Construction

Prepared by:

Jay Niederhauser
 Project Supervisor - United Consulting

Approved _____ 28-Jun 2021

Jay Niederhauser
 Construction Manager

PROJECT PHOTOS



Pumping water and cutting trenches to facilitate drainage on Charnwood



Pedestrian paths cut into trail in Bolton Park



Pedestrian path cut into trail in Bolton Park



Rolling aggregate behind school towards bridge 4

PROJECT PHOTOS



Proof roll along Charnwood



Proof Roll along Charnwood



Proof roll at Charnwood entrance



Aggregate placed and rolled along Charnwood