

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Beech Grove Greenway Trail
For Week Ending: 7/17/2021
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 90
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 26
Calendar Completion Date: 11/15/2022
This Report: 3 **Total to Date:** 93
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ 649,926.61
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 2,779,073.39
Project Complete Percent: 19%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 7/11/21	No Work Today	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Mon 7/12/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Tues 7/13/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Wed 7/14/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Thurs 7/15/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Fri 7/16/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Sat 7/17/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

CONTRACTOR ACCEPTANCE
Jason Umlauf
 Project Manager - Morphey Construction

REMARKS / PROJECTED WORK

Bridge 3 and 4 were delivered and partially assembled. It was too wet to work on the trail this week.

Bridges 1 and 2 are scheduled to be delivered next week. Hopefully the weather will cooperate and the trail will dry out as well.

Prepared by:

Jay Niederhauser
 Project Supervisor - United Consulting

Approved _____ 19-Jul 2021

Jay Niederhauser
 Construction Manager

PROJECT PHOTOS



Bridge 4 delivery



Bridge 4 delivery



Bridge 3 delivery



Flooding at Bridge 3