

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Greenway Trail
For Week Ending: 8/31/2021
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 116
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 32
Calendar Completion Date: 11/15/2022
This Report: 6 **Total to Date:** 122
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ 1,825,590.00
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 1,603,410.00
Project Complete Percent: 53%

| Day and Date | Work in Progress | Current Controlling Operations | Reasons for Reporting As a Work Day or Non-Work Day | Fraction of Day Workable | Work Days Charged |
|------------------|--|--------------------------------|---|--------------------------|-------------------|
| Sun 8/22/21 | No Work Today | Pedestrian Trail Subgrade | Contractor not on-site | 0/24 | 0 |
| Mon 8/23/21 | Morphey and Maxim on-site setting bridge 1 | Pedestrian Trail Subgrade | Contractor on-site | 12/24 | 1 |
| Tues 8/24/21 | Morphey was on-site today installing an undrcut from Just south of Mann Dr 100' to the South | Pedestrian Trail Subgrade | Contractor on-site | 12/24 | 1 |
| Wed 8/25/21 | Morphey concrete crew delivered materials for the headwalls for bridge 1 and 3. United consulting performed LWD testing on trail. | Pedestrian Trail Subgrade | Contractor on-site | 12/24 | 1 |
| Thurs 8/26/21 | Morphey was on-site setting forms for headwalls for bridge 3 and received concrete mat for bridge 2. | Pedestrian Trail Subgrade | Contractor on-site | 12/24 | 1 |
| Fri 8/27/21 | Morphey finished forming bridge 3 head wall and moved to bridge 1 to start forming headwall and layed out area for bridge 2 concrete mat | Pedestrian Trail Subgrade | Contractor on-site | 12/24 | 1 |
| Sat 8/28/21 | Morphey finished forming bridge 1 bent 2 headwall and worked on grading for concrete mat between bridge 2 and bridge 1. | Pedestrian Trail Subgrade | Contractor on-site | 12/24 | 1 |

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Morphey is going to continue forming bridge headwalls and placing final aggregate elevations in advance of paving operations in the next couple of weeks

CONTRACTOR ACCEPTANCE
Jason Umlauf
 Project Manager - Morphey Construction

Prepared by:
Jay Niederhauser
 Project Supervisor - United Consulting

Approved 31-Aug 2021

Jay Niederhauser
 Construction Manager

PROJECT PHOTOS



Crane preparing to lift bridge 1



Rigging bridge 1



Lifting bridge 1



Setting bridge 1

PROJECT PHOTOS



Bridge 1 final resting place



Undercut North of bridge 2



Forming bridge 3 bent 2 headwall



Forming Bridge 1 bent 1 headwall