



MORPHEY
CONSTRUCTION

Submittal

July 9, 2021

To:
Josh Sherron
Construction Manager
United Consulting
8440 Allison Pointe Blvd., Suite 200
Indianapolis, Indiana 46250

Attention: Project Engineer/Project Supervisor

Re: R-39660-A, Beech Grove Trail

Job Number: 3118

We are transmitting			
<input checked="" type="checkbox"/> Attached	<input type="checkbox"/> Under Separate Cover via: [Type text here] the following:		
<input type="checkbox"/> Shop Drawings	<input type="checkbox"/> Prints	<input type="checkbox"/> Plans	<input checked="" type="checkbox"/> Other:
<input type="checkbox"/> Copy of Letter	<input type="checkbox"/> Change Order	<input type="checkbox"/> Samples	
<input type="checkbox"/> Total Quantity	<input type="checkbox"/> Reproducible	<input type="checkbox"/> Specification	

Submittal	Quantity	Date	DWG. #	Description
No. 34	2 Pages			Project Schedule, Updated 07-09-21

These are transmitted as checked below			
<input type="checkbox"/> For Approval	<input type="checkbox"/> Approved as Submitted	<input type="checkbox"/> Resubmit copies for approval	
<input checked="" type="checkbox"/> For Your Use	<input type="checkbox"/> Approved as Noted	<input type="checkbox"/> Submit [#] copies for distribution	
<input type="checkbox"/> As Requested,	<input type="checkbox"/> Returned for Corrections	<input type="checkbox"/> Return [#] corrected prints	
<input type="checkbox"/> For Review and Comment	<input type="checkbox"/> Revise and Resubmit/Work May Not Proceed		
<input type="checkbox"/>	FOR BIDS DUE:	<input type="checkbox"/>	PRINTS RETURNED AFTER LOAN

Comments:

Our previously submitted project schedule dated 03-23-21 has been updated to account completed progress and delays. Please see attached our project schedule updated 07-09-21. Delays have been highlighted in yellow. During the months of May 2021 and June 2021, MCI experienced delays due to above normal inclement weather. Please reference our Notice of Delay Letters 04 and 05 sent on 07-09-21. These delays have directly impacted our controlling operations previously scheduled. Considering these delays, MCI is concerned that the permanent seeding may not be able to be completed before 10-26-21. Temporary measure may need to be considered for over the winter.

Copy to:

Morphey Construction Inc	
	Signature

R-39660-A,
 Beech Grove Greenway (Franciscan Trail)
 Created: 09-15-20
 Updated: 07-09-21

Morphey Construction Inc.

Earliest Date to Begin Work: 10-15-20
 Latest Date to Begin Work: 04-01-21
 Intermediate Completion Date: 11-15-21
 Completion Date: 11-15-22

ID	Task Name	Duration	Start	Finish	Resource Names	Text1
1						
2	Administrative	269 days	Wed 9/2/20	Mon 9/13/21		
3	Bid Date	1 day	Wed 9/2/20	Wed 9/2/20		Complete
4	Award Date	1 day	Tue 9/15/20	Tue 9/15/20		Complete
5	Notice To Proceed	1 day	Mon 10/5/20	Mon 10/5/20		Complete
6	Preconstruction Meeting	1 day	Thu 10/29/20	Thu 10/29/20		Complete
7	SWQCP Preparation	32 days	Wed 9/16/20	Thu 10/29/20	Apex	Complete
8	SWQCP Approval	8 days	Fri 10/30/20	Tue 11/10/20	Owner	Complete
9	Strom Sewer Shop Drawing Preparation	32 days	Wed 9/16/20	Thu 10/29/20	County Materials	Complete
10	Strom Sewer Shop Drawing Review	12 days	Fri 10/30/20	Mon 11/16/20	Owner	Complete
11	Strom Sewer Fabrication	10 days	Tue 11/17/20	Mon 11/30/20	County Materials	Complete
12	Pedestrian Bridge - Shop Drawings	91 days	Wed 9/16/20	Wed 12/20/21	Truenorth Steel	Complete - Delay
13	Pedestrian Bridge - Shop Drawing Review	29 days	Thu 1/21/21	Tue 3/2/21	Owner	Complete - Delay
14	Pedestrian Bridge - Fabrication/Procurement	94 days	Wed 3/3/21	Mon 7/12/21	Truenorth Steel	Pending/Estimate
15	Articulated Concrete Block - Shop Drawing	55 days	Wed 9/16/20	Tue 12/1/20	D2	Complete
16	Articulated Concrete Block - Shop Drawing Review	3 days	Wed 12/2/20	Fri 12/4/20	Owner	Complete
17	Articulated Concrete Block - Fabrication/Procurement	161 days	Mon 12/7/20	Mon 7/19/21	D2	Pending/Estimate - Delay
18	Signal/Signs - Shop Drawing Preparation	32 days	Wed 9/16/20	Thu 10/29/20	Morphey - Supplier	Complete
19	Signal/Signs - Shop Drawing Review	135 days	Fri 10/30/20	Thu 5/6/21	Owner	Complete - Delay
20	Signal/Signs - Fabrication/Procurement	20 days	Fri 5/7/21	Thu 6/3/21	Morphey - Supplier	Pending/Estimate
21	Safety Fence/Ballards - Shop Drawing Preparation	114 days	Wed 9/16/20	Mon 2/22/21	C-Tech	Completed
22	Safety Fence/Ballards - Shop Drawing Review	6 days	Tue 2/23/21	Tue 3/2/21	Owner	Completed
23	Safety Fence/Ballards - Fabrication/Procurement	60 days	Wed 3/3/21	Tue 5/25/21	C-Tech	Pending/Estimate
24	Site Furnishings - Shop Drawing Preparation	44 days	Wed 9/16/20	Mon 11/16/20	Landscape Forms	Complete
25	Site Furnishings - Shop Drawing Review	62 days	Tue 11/17/20	Wed 2/10/21	Owner	Complete
26	Site Furnishings - Fabrication/Procurement	153 days	Thu 2/11/21	Mon 9/13/21	Landscape Forms	Pending/Estimate
27	Access/Temp Stream Crossing - Designer Assistance	86 days	Fri 10/30/20	Fri 2/26/21	MCI/Owner	Complete
28	Field Office Setup?	15 days	Fri 10/30/20	Thu 11/19/20	MCI	Not Used Per PE/PS
29						
30	Utilities	117 days	Wed 5/20/20	Thu 10/29/20		
31	CEG - Gas	0 days	Thu 10/29/20	Thu 10/29/20	Not expected	???
32	CEG - Water	0 days	Thu 10/29/20	Thu 10/29/20	Not expected	???
33	CEG - Sanitary	0 days	Thu 10/29/20	Thu 10/29/20	Not expected	???
34	City of Beech Grove - Storm	0 days	Thu 10/29/20	Thu 10/29/20	Not expected	???
35	City of Beech Grove - Sanitary	0 days	Thu 10/29/20	Thu 10/29/20	Not expected	???
36	IPL	50 days	Wed 5/20/20	Tue 7/28/20	Given NTP on 05-20-20	???
37	AT&T	43 days	Wed 7/29/20	Fri 9/25/20	Relocate after IPL	???
38	Windstream	0 days	Thu 10/29/20	Thu 10/29/20	Not expected	???
39	Crown Castle Fiber	5 days	Wed 7/29/20	Tue 8/4/20	Relocate after IPL	???
40	Comcast	22 days	Wed 7/29/20	Thu 8/27/20	Relocate after IPL	???
41						
42	Trail Construction	526 days?	Mon 11/9/20	Tue 11/15/22	Orig. Int. Comp.:	11-15-20
43	Mobilization	1 day	Mon 11/9/20	Mon 11/9/20	MCI	Complete
44	MOT - Construction Signs	5 days	Mon 11/9/20	Fri 11/13/20	B&B	Complete
45	Construction Engineering	10 days	Mon 11/9/20	Fri 11/20/20	CES	Complete
46	Predisturbance Meeting	1 day	Mon 11/23/20	Mon 11/23/20	MCI/Owner	Complete
47	Erosion Control	13 days	Tue 11/24/20	Thu 12/10/20	Slussers/MCI	Ongoing
48	Clearing R/W	92 days	Tue 11/24/20	Wed 3/31/21	MCI - Dirt	Complete
49	Added: Undercuts	1 day	Wed 12/15/21	Wed 12/15/21	MCI - Dirt	Complete
50	Embankment	1 day	Fri 12/17/21	Fri 12/17/21	MCI - Dirt	Complete
51	B-Borrow	2 days	Tue 12/21/21	Wed 12/22/21	MCI - Dirt	Complete
52	Riprap	1 day	Tue 1/5/21	Tue 1/5/21	MCI - Dirt	Complete
53	Strom Sewers	10 days	Mon 1/11/21	Fri 1/22/21	MCI - Pipe	Complete
54	Riprap	1 day	Tue 1/12/21	Tue 1/12/21	MCI - Dirt	Complete
55	Bridge Construction - Foundations: Less Mud Walls	68 days	Fri 1/15/21	Tue 4/20/21	MCI - Bridge Crew	Complete
56	Removals	6 days	Mon 1/25/21	Mon 2/1/21	MCI - Dirt	Complete
57	Embankment	10 days	Tue 2/2/21	Mon 2/15/21	MCI - Dirt	Complete
58	Channel Clearing	10 days	Tue 2/16/21	Mon 3/1/21	MCI - Dirt	Complete
59	Riprap	1 day	Fri 2/19/21	Fri 2/19/21	MCI - Dirt	Complete
60	Access to Sta. 27+75.00 - 27+94.50, Ln "PR-1"	10 days	Mon 3/1/21	Fri 3/12/21	MCI - Dirt	Complete
61	Riprap	1 day	Fri 3/26/21	Fri 3/26/21	MCI - Dirt	Complete
62	Common Excavation	3 days	Mon 4/5/21	Wed 4/7/21	MCI - Dirt	Complete
63	Inclement Weather	1 day	Thu 4/8/21	Thu 4/8/21		1 CDs - Delay
64	Common Excavation	1 day	Fri 4/9/21	Fri 4/9/21	MCI - Dirt	Complete
65	Inclement Weather	1 day	Mon 4/12/21	Mon 4/12/21		2 CDs - Delay
66	Common Excavation	6 days	Mon 4/12/21	Mon 4/19/21	MCI - Dirt	Complete
67	Added: Undercuts	1 day	Tue 4/20/21	Tue 4/20/21	MCI - Dirt	Complete
68	Riprap	1 day	Wed 4/21/21	Wed 4/21/21	MCI - Dirt	Complete
69	Inclement Weather	3 days	Thu 4/22/21	Mon 4/26/21		6 CDs - Delay
70	B-Borrow	1 day	Tue 4/27/21	Tue 4/27/21	MCI - Dirt	Complete
71	Inclement Weather	19 days	Wed 4/28/21	Mon 5/24/21		27 CDs - Delay
72	Subgrade Treatment, Type III	1 day	Tue 5/25/21	Tue 5/25/21	MCI - Dirt	Complete
73	Inclement Weather	1 day	Wed 5/26/21	Wed 5/26/21		1 CDs - Delay

R-39660-A,
 Beech Grove Greenway (Franciscan Trail)
 Created: 09-15-20
 Updated: 07-09-21

Morphey Construction Inc.

Earliest Date to Begin Work: 10-15-20
 Latest Date to Begin Work: 04-01-21
 Intermediate Completion Date: 11-15-21
 Completion Date: 11-15-22

ID	Task Name	Duration	Start	Finish	Resource Names	Text1
74	Embankment	1 day	Thu 5/27/21	Thu 5/27/21	MCI - Dirt	Complete
75	Inclement Weather	2 days	Fri 5/28/21	Mon 5/31/21		4 CDs - Delay
76	Compacted Aggregate No. 53 - Base	1 day	Tue 6/1/21	Tue 6/1/21	MCI - Dirt	Complete
77	Inclement Weather	8 days	Wed 6/2/21	Fri 6/11/21		12 CDs - Delay
78	Common Excavation	1 day	Mon 6/14/21	Mon 6/14/21	MCI - Dirt	Complete
79	Subgrade Treatment, Type III	4 days	Tue 6/15/21	Fri 6/18/21		Complete
80	Inclement Weather	2 days	Mon 6/21/21	Tue 6/22/21		4 CDs - Delay
81	Subgrade Treatment, Type III	2 days	Wed 6/23/21	Thu 6/24/21	MCI - Dirt	Complete
82	Inclement Weather	11 days	Fri 6/25/21	Fri 7/9/21		15 CDs - Delay
83	Bridge Construction - Set Ped Bridges	20 days	Tue 7/13/21	Mon 8/9/21	MCI - Bridge Crew	
84	Bridge Construction - Foundations: Mud Walls	4 days	Tue 8/10/21	Fri 8/13/21	MCI - Bridge Crew	
85	Articulated Concrete Block	10 days	Tue 7/20/21	Mon 8/2/21	MCI - Bridge Crew	
86	Bridge Construction - Surface Seal	5 days	Mon 8/16/21	Fri 8/20/21	Tatman Sims and Pedigo	
87	Common Excavation	26 days	Mon 7/12/21	Mon 8/16/21	MCI - Dirt	
88	Borrow	3 days	Tue 8/17/21	Thu 8/19/21	MCI - Dirt	
89	B-Borrow	2 days	Fri 8/20/21	Mon 8/23/21	MCI - Dirt	
90	Subgrade Treatment, Type III	23 days	Tue 8/24/21	Thu 9/23/21	MCI - Dirt	
91	Compacted Aggregate No. 53 - Base	19 days	Fri 9/24/21	Wed 10/20/21	MCI - Dirt	
92	Adjust Castings to Grade: Storm, San, Water	5 days	Thu 10/21/21	Wed 10/27/21	MCI - Dirt	
93	HMA for Sidewalks	10 days	Thu 10/21/21	Wed 11/3/21	E&B Paving	
94	Concrete Prep	10 days	Thu 10/28/21	Wed 11/10/21	MCI - Dirt	
95	Concrete Curbs, Ramps and Sidewalk	10 days	Thu 11/4/21	Wed 11/17/21	Natural	
96	Compacted Aggregate No. 53 - Shoulders	5 days	Thu 11/11/21	Wed 11/17/21	MCI - Dirt	
97	Seed and Landscaping Prep	20 days	Thu 11/11/21	Wed 12/8/21	MCI - Dirt	
98	Seed and Sod	5 days	Thu 11/18/21	Wed 11/24/21	Slussers	
99	Plantings and Landscaping	21 days	Thu 11/25/21	Thu 12/23/21	Slussers	
100	Site Furnishings	5 days	Thu 12/9/21	Wed 12/15/21	MCI - Misc Crew	
101	Safety Fence/Ballards	10 days	Thu 11/18/21	Wed 12/1/21	C-Tech	
102	Trail Signs	5 days	Thu 11/18/21	Wed 11/24/21	MCI - Electrical	
103	Pavement Markings	10 days	Thu 11/25/21	Wed 12/8/21	Air marking	
104	Signal Work	10 days	Thu 12/9/21	Wed 12/22/21	MCI - Electrical	
105	Final Restoration	1 day	Thu 12/23/21	Thu 12/23/21	MCI - Dirt	
106	Intermediate Completion	0 days	Mon 11/15/21	Mon 11/15/21	Original Contract	11-15-21
107	Contract Completion	0 days	Tue 11/15/22	Tue 11/15/22	Original Contract	11-15-22
108						
109	Inclement Weather	0 days	Mon 11/15/21	Mon 11/15/21		
110	Inclement Weather - April	0 days	Mon 11/15/21	Mon 11/15/21	18 CD Allowable - Contract	Excusable Delay: 0 CDs
111	Inclement Weather - May	0 days	Mon 11/15/21	Mon 11/15/21	8 CD Allowable - Contract	Excusable Delay: 21 CDs
112	Inclement Weather - June 2020	0 days	Mon 11/15/21	Mon 11/15/21	5 CD Allowable - Contract	Excusable Delay: 17 CDs
113	Inclement Weather - July 2020	0 days	Mon 11/15/21	Mon 11/15/21	5 CD Allowable - Contract	
114	Inclement Weather - August 2020	0 days	Mon 11/15/21	Mon 11/15/21	4 CD Allowable - Contract	
115	Inclement Weather - September 2020	0 days	Mon 11/15/21	Mon 11/15/21	5 CD Allowable - Contract	
116	Inclement Weather - October 2020	0 days	Mon 11/15/21	Mon 11/15/21	6 CD Allowable - Contract	
117	Inclement Weather - November 2020	0 days	Mon 11/15/21	Mon 11/15/21	12 CD Allowable - Contract	