

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Greenway Trail
For Week Ending: 2/20/2021
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 45
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 9
Calendar Completion Date: 11/15/2022
This Report: 2 **Total to Date:** 47
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ 459,491.64
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 2,969,508.36
Project Complete Percent: 13%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 2/14/21	No Work Today	Bridge Pile Driving	Contractor not on-site	0/24	0
Mon 2/15/21	Morphey was not on-site today due to snow accumulation and low temperatures.	Bridge Pile Driving	Contractor on-site	0/24	1
Tues 2/16/21	Morphey was not on-site again today due to snow accumulation and low temperatures.	Bridge Pile Driving	Contractor on-site	0/24	1
Wed 2/17/21	Morphey worked on channel clearing in Sarah Bolton park at Bridge #2. The ground was frozen enough to get trucks back to haul out dirt.	Bridge Pile Driving	Contractor on-site	10/24	1
Thurs 2/18/21	Morphey not on-site again today due to more heavy snowfall and low temperatures.	Bridge Pile Driving	Contractor on-site	0/24	1
Fri 2/19/21	Morphey worked on placing riprap at Bridge #4 and cutting the bridge piles that have met bearing in both Bridge #4 end bents.	Bridge Pile Driving	Contractor on-site	10/24	1
Sat 2/20/21	No Work Today	Bridge Pile Driving	Contractor not on-site	0/24	0

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Morphey does not plan to be in Beech Grove until Thursday of this week (2/25/21) because the melting snow left the work site too wet and muddy. They plan to pour concrete for the Bridge #3 end bent when they return on Thursday.

Prepared by:

Project Supervisor - United Consulting

Approved

24-Feb 2021

Construction Manager

CONTRACTOR ACCEPTANCE

Jason Umlauf

Project Manager - Morphey Construction