

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Greenway Trail
For Week Ending: 5/8/2021
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 74
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 16
Calendar Completion Date: 11/15/2022
This Report: 0 **Total to Date:** 74
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ 649,926.61
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 2,779,073.39
Project Complete Percent: 19%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 5/2/21	No Work Today	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Mon 5/3/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor on-site	0/24	1
Tues 5/4/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor on-site	0/24	1
Wed 5/5/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor on-site	0/24	1
Thurs 5/6/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor on-site	0/24	1
Fri 5/7/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	1
Sat 5/8/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Progress meeting conducted this week. Morphey said they will be bringing in the bridge truss for Bridge #3 at some point next week. They are waiting to begin the subgrade treatment to allow for the ground that was opened up for the trail, to dry.

Prepared by: 

 Project Supervisor - United Consulting

Approved _____ 12-May 2021


 Construction Manager

CONTRACTOR ACCEPTANCE

Jason Umlauf

Project Manager - Morphey Construction