

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Greenway Trail
For Week Ending: 8/7/2021
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 102
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 29
Calendar Completion Date: 11/15/2022
This Report: 3 **Total to Date:** 107
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ 649,926.61
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 2,779,073.39
Project Complete Percent: 19%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 7/18/21	No Work Today	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Mon 7/19/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Tues 7/20/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Wed 7/21/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Thurs 7/22/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Fri 7/23/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Sat 7/24/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	12/24	0

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Morphey set bridge 4 on Monday and spent the rest of the week prepping for bridge bridge 1 and 2 for delivery this coming Tuesday and Thursday

The plan for next week is to have bridge 2 delivered on Tuesday the 10th and assembled on Wed the 11th and have bridge 1 delivered on Thursday the 12th and assembled on Friday the 13th. And then place both bridges on the following Monday.

Prepared by:

Jay Niederhauser
 Project Supervisor - United Consulting

Approved _____ 10-Aug 2021

Jay Niederhauser
 Construction Manager

CONTRACTOR ACCEPTANCE

Jason Umlauf

Project Manager - Morphey Construction

PROJECT PHOTOS



Preparing to lift bridge 4



Lifting Bridge 4



Swinging bridge 4



Bridge 4 in its final resting place

PROJECT PHOTOS



Excavation for riprap bridge 1



breaking large pieces of excavated concrete



Riprap for bridge 1



Excavation for riprap and underdrain bridge 1