

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Greenway Trail
For Week Ending: 9/11/2021
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 127
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 34
Calendar Completion Date: 11/15/2022
This Report: 5 **Total to Date:** 132
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ 1,825,590.00
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 1,603,410.00
Project Complete Percent: 53%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 9/5/21	No Work Today	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Mon 9/6/21	No Work Today	Pedestrian Trail Subgrade	Contractor on-site	0/24	0
Tues 9/7/21	Morphey placed the final stone grade between bridge 4 and Hornet Ave., proof rolled the uncovered areas along Charnwood Parkway and	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Wed 9/8/21	Morphey finished forming bridge 3 bent 2 , bridge 4 bent 2, Identified an area that needed to be undercut along Charnwood parkway, poured	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Thurs 9/9/21	Morphey poured bridge 2 bent 2, Undercut along Charwood and started final grade in preparation for the concrete mat along bridge 1	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Fri 9/10/21	Morphey formed bridge 4 bent 2 and placed final stone grade between bridge 1 and 2 and along Charnwood Parkway	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Sat 9/11/21	Morphey placed Str # between bridge 1 and 3	Pedestrian Trail Subgrade	Contractor on-site	12/24	1

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Morphey is going to continue getting all areas of the trail to final grade in preparation for paving operations to begin next week.

Prepared by:

Jay Niederhauser
 Project Supervisor - United Consulting

Approved _____ 7-Sep 2021

Jay Niederhauser
 Construction Manager

CONTRACTOR ACCEPTANCE

Jason Umlauf

Project Manager - Morphey Construction

PROJECT PHOTOS



Prepping for final stone grade between Hornet Ave and bridge 4



Proof roll along Charnwood Parkway



Placing final stone grade along Charnwood



Pouring bridge 2 bent 2

PROJECT PHOTOS



Preperation for concrete mat between bridge 1 and 2



Grading for Concrete mat leading to bridge 1



Area identified for an undercut along Charnwood Parkway



Final stone grade from between bridge 1 and 2