

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Greenway Trail
For Week Ending: 9/4/2021
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 122
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 33
Calendar Completion Date: 11/15/2022
This Report: 5 **Total to Date:** 127
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ 1,825,590.00
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 1,603,410.00
Project Complete Percent: 53%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 8/29/21	No Work Today	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Mon 8/30/21	Morphey worked on final Subgrade from bridge 1 to bridge 3 and poured the headwalls fro bridge 3 bent 1 and brige 1 bent 1	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Tues 8/31/21	Morphey removed froms from bridge 3 bent 1 and bridge 1 bent 1 and formed and formed the headwall from bridge 1 bent 2	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Wed 9/1/21	Morphey started placing final stone grade between bridge 3 and 1 and formed bridge 2 bent 1 headwall	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Thurs 9/2/21	Morphey finished forming bridge 2 bent 1 headwall and began placing topsoil on slopes leading to bridge 1 and poured headwall for	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Fri 9/3/21	Morphey placed most of the final grade from bridge 4 to Hornet Ave, finished final stone grade between bridge 3 and bridge 1 and started	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Sat 9/4/21	Morphey not on-site holiday weekend	Pedestrian Trail Subgrade	Contractor not-site	0/24	0

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Morphey is going to continue forming bridge headwalls and placing final aggregate elevations in advance of paving operations next week

Prepared by:

Jay Niederhauser
 Project Supervisor - United Consulting

Approved _____ 7-Sep 2021

Jay Niederhauser
 Construction Manager

CONTRACTOR ACCEPTANCE

Jason Umlauf

Project Manager - Morphey Construction