

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Greenway Trail
For Week Ending: 12/19/2020
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 10
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 3
Calendar Completion Date: 11/15/2022
This Report: 5 **Total to Date:** 15
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ 225,310.63
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 3,203,689.37
Project Complete Percent: 7%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 12/13/20	No Work Today	Clearing and Erosion Control	Contractor not on-site	0/24	0
Mon 12/14/20	Morphey continued clearing right-of-way between bridges #1 and #2. They began undercutting and placing backfill for subgrade.	Clearing and Erosion Control	Contractor on-site	10/24	1
Tues 12/15/20	Morphey used a dozer to push the top two feet of sloppy material, to the excavator to be loaded out. Then placed geo-grid on sand for subgrade.	Clearing and Erosion Control	Contractor on-site	10/24	1
Wed 12/16/20	Excavating and placing the geo-grid and sand backfill continued between bridges #1 and #2.	Clearing and Erosion Control	Contractor on-site	10/24	1
Thurs 12/17/20	Morphey was able to make their way back toward bridge #1 and stabilize the grade so they could resume clearing trees and brush debris.	Clearing and Erosion Control	Contractor on-site	10/24	1
Fri 12/18/20	Clearing and subgrade stabilization continued today. A lift of No. 2 stone was placed on top of the subgrade to help construction traffic.	Clearing and Erosion Control	Contractor on-site	10/24	1
Sat 12/19/20	No Work Today	Clearing and Erosion Control	Contractor not on-site	0/24	0

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

This week, Morphey will continue clearing trees and brush debris between bridges #1 and #2. They are placing an undercut subgrade treatment on geo-grid as they go. They plan to reach the location for bridge #1 by Wednesday 12.23.20

Morphey will shut down operations from 12.24.20 until 1.03.21. They will return to work on Monday 1.04.21, where they will begin clearing on the far east end of the project at Hornet Avenue.

Prepared by: 

 Project Supervisor - United Consulting

Approved _____ 22-Dec 2020


 Construction Manager

CONTRACTOR ACCEPTANCE

Jason Umlauf

Project Manager - Morphey Construction

PROJECT PHOTOS



Operator feeding trees into chipper.



Dozer pushing sloppy material to an excavator that loaded it out on trucks.



Dozer pushing the soft, muddy surface grade to prepare for subgrade treatment.



Skidsteer placing sand B borrow over geo-grid for subgrade treatment.