

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Greenway Trail
For Week Ending: 1/9/2021
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 15
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 4
Calendar Completion Date: 11/15/2022
This Report: 5 **Total to Date:** 20
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ 334,929.74
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 3,094,070.26
Project Complete Percent: 10%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 1/3/21	No Work Today	Clearing and Erosion Control	Contractor not on-site	0/24	0
Mon 1/4/21	Morphey returned to the job site after the holidays. They began clearing on the far east end of the project at Hornet Avenue.	Clearing and Erosion Control	Contractor on-site	10/24	1
Tues 1/5/21	Morphey continued clearing the ROW off of Hornet Ave. They worked their way west to STA: 162+00 where there's a large area washed out.	Clearing and Erosion Control	Contractor on-site	10/24	1
Wed 1/6/21	Today Morphey brought in backfill for this washout area in order to cross and continue clearing west. They reached STA: 160+00	Clearing and Erosion Control	Contractor on-site	10/24	1
Thurs 1/7/21	Morphey continued clearing on the far east end today. They began at STA: 160+00 and cleared all the way to Beech Creek STA: 155+00 (Bridge #4)	Clearing and Erosion Control	Contractor on-site	10/24	1
Fri 1/8/21	Morphey worked on chipping trees and loading out brush debris today.	Clearing and Erosion Control	Contractor on-site	10/24	1
Sat 1/9/21	No Work Today	Clearing and Erosion Control	Contractor not on-site	0/24	0

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

This week, Morphey plans to install the storm pipe and structures for the project. They will then prepare for driving the bridge piles, which they will start on Monday 1/18.

Prepared by: 

 Project Supervisor - United Consulting

Approved _____ 12-Jan 2021


 Construction Manager

CONTRACTOR ACCEPTANCE

Jason Umlauf

Project Manager - Morphey Construction

PROJECT PHOTOS



Start of clearing operations at the end of Hornet Avenue, next to Skillman building.



Clearing west toward the creek, around the bend at STA:159+00 to 161+00.



STA: 159+00, looking south at cleared path for the trail.



Installing filter sock at Beech Creek, location for Bridge #4.