

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Greenway Trail
For Week Ending: 12/5/2020
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 0
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 1
Calendar Completion Date: 11/15/2022
This Report: 5 **Total to Date:** 5
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ -
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 3,429,000.00
Project Complete Percent: 0%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 11/29/20	No Work Today	Clearing and Erosion Control	Contractor not on-site	0/24	0
Mon 11/30/20	Morphey mobilized to the site. They started on the westside Sarah Bolton Park, clearing brush and trees in the path of the trail	Clearing and Erosion Control	Contractor on-site	10/24	1
Tues 12/1/20	Morphey continued clearing in Sarah Bolton park. They began placing erosion control measures along the cleared pathway.	Clearing and Erosion Control	Contractor on-site	10/24	1
Wed 12/2/20	Morphey began clearing brush in the trail path along Charnwood Parkway.	Clearing and Erosion Control	Contractor on-site	10/24	1
Thurs 12/3/20	Morphey continued clearing brush along Charnwood Parkway. They were chipping trees and loading out cleared debris.	Clearing and Erosion Control	Contractor on-site	10/24	1
Fri 12/4/20	Clearing operations continued on Charnwood Parkway.	Clearing and Erosion Control	Contractor on-site	10/24	1
Sat 12/5/20	No Work Today	Clearing and Erosion Control	Contractor not on-site	0/24	0

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Morphey plans to work on the construction entrance they will be using to acces Bridge #2. Once this is completed, they will continue clearing right-of-way between bridges #1 and #2

Prepared by: *John Sherman*
 Project Supervisor - United Consulting

Approved: _____ 8-Dec 2020
John Sherman
 Construction Manager

CONTRACTOR ACCEPTANCE

Jason Umlauf

Project Manager - Morphey Construction

PROJECT PHOTOS



Contract bulletin board placed at construction entrance in Sarah Bolton Park.



Clearing debris, west of the creek at STA: 29+00



Building construction entrance from Sarah Bolton Park



Removing a tree stump while clearing, west of the creek at STA: 28+00