

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Roadway
 For Week Ending: 10/11/2014
 Date of Notice to Proceed: 8/12/2014
 Work Days Previously Reported: 38
 Contractor: Rieth-Riley
 Owner: City of Beech Grove

Report No.: 7
 Contract Working Days: _____
 This Report: 7 Total to Date: 44
 Contract Amount: \$ 557,492.28
 Paid To Date: \$ 369,071.24
 Designer: Brian Pierson - United Consulting

Contract Number: 14-405
 Project Number: _____
 Structure Number: _____
 Balance Remaining: \$ 188,421.04
 Project Complete Percent: 66%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 10/5/14	No work Today		No work Today	0 of 24	0
Mon 10/6/14	Rained today. Rieth-Riley worked on removing debris on Royal Road. They also removed the last bit of pavement at Royal & Churchman	Royal Road	Rieth-Riley on site	6 of 24	4 HRs
Tues 10/7/14	Heavy rain today. Rieth-Riley worked on road widening along Royal Road	Royal Road	Rieth-Riley on site	5 of 24	4 HRs
Wed 10/8/14	Rieth-Riley continued working on widening the roadway limits along Royal Road	Royal Road	Rieth-Riley on site	8 of 24	5 Hrs
Thurs 10/9/14	Rieth-Riley finished widening road limits. Dug some of the ditch lines and replaced the storm drain under drive at 201 Royal Rd.	Royal Road	Rieth-Riley on site	8 of 24	5 HRs
Fri 10/10/14	Rieth-Riley worked on grading the roadway along Royal Road to prepare for paving	Royal Road	Rieth-Riley on site	8 of 24	3 HRs
Sat 10/11/14	Rieth-Riley came in today to finish grading out the road and asphalt approaches to prepare for paving on Monday			6 of 24	4 HRs

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Week ending 10/18 will consist of paving the road and driveway approaches along Royal Road. They plan to pour the concrete approaches on Royal Road and the Alley between 17th and 18th, Finish grading out the ditches along side Royal and adjust castings to grade. They hope to place surface on Mann, Buffalo and Royal by the end of the week. Everything is dependant upon the weather.

CONTRACTOR ACCEPTANCE

 TYPE NAME HERE

Prepared by:

 Construction Manager

Approved October 13, 2014

 Construction RPR