



Weekly Status Report

Friday, July 24, 2020

Project Name: Arlington Ave, Churchman & Big 4 Roundabout **Contract Summary**

Client: City of Beech Grove
Design Firm: CrossRoad Engineers, P.C.
Project No: 1600818
Client Contact: Brad Meriwether
Project Representative: David Webster

Original Contract Amount:	\$1,629,270.38
Design Changes:	\$
Change Orders:	\$1,651.39
Revised Contract Amount:	\$1,630,921.77
Contract Amount Paid:	\$1,506,751.18
Percent Complete:	%92.39

Critical Path Items	Unit	Total Quantity	Total Installed	Percent Complete
Common Excavation	CYS	5,202	5,202	100%
Concrete Storm Pipe	LFT	1,967	1,773	90%
Underdrain	LFT	3,299	3,097	96%
Subgrade Treatment	SYS	10,207	9,181	90%
Concrete Curb	LFT	3,954	3,877	98%
Concrete Center Curb Type D	SYS	567	553	98%
Asphalt Pavement	TON	4,873	4,545	94%
Striping	LFT	9,158	0	0%

Contractor	Monday	Tuesday	Wednesday	Thursday	Friday
Rieth-Riley	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Bertsh Frank & Associates	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
C JS Inc	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Traffic Control Specialists Inc	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Indiana Sign & Barricade Inc	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
EILTS Consulting Services Inc	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Fox Contractor Corp	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Rhoudebush Grading Inc	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Specialties Company LLC	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
CE Hughes	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
DWD Company LLC	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
TC Electric	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Work Week July 20th – July 24th:

- **IPL on site boring conduit under the BoMar drive on Churchman to tie in light poles**
- **IRE on site adjusting water and gas valves to grade**
- **ABC on site saw cutting truck apron and installing backer rod and sealer**
- **Rieth-Riley working on punch list items**
- **Specialties on site installing RPMs**
- **Rhoudebush on site installing sod**
- **Indiana Sign and Barricade on site installing pavement markings**



Rhoudebush installing sod on 7/24/20