

Weekly Status Report

Friday, July 29, 2022



Project Name: Thompson Trail
Client: City of Beech Grove
Design Firm: GAI Consultants, Inc.
Project No: 1801422
Client Contact: Brad Meriwether
Project Representative: Caitlin Muhlenkamp

Contract Summary

Original Contract Amount:	\$728,359.06
Change Orders:	\$ 0.00
Revised Contract Amount:	\$728,359.06
Contract Amount Paid:	\$43,992.91
Percent Complete:	6.0%

Critical Pay Items	Unit	Total Quantity	Total Installed	Percent Complete
Temporary Pavement Marking, Removable, 4 IN	LFT	942	109	11.6%
Wood Fence, Remove and Reset	LFT	34	34	100%
Chain Link Fence, Remove and Reset	LFT	60	60	100%
Temporary Fence	LFT	82	82	100%

Contractor	Monday	Tuesday	Wednesday	Thursday	Friday
Rieth-Riley	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Indiana Traffic Services	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Tatman, Sims, & Pedigo	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
No Contractors Onsite	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Inclement Weather Day	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Work Week July 25th – July 29th:

- **Rieth-Riley mobilized on Monday (7/25).**
- **Indiana Traffic Services set up MOT devices on the west end of the jobsite on Monday (7/25).**
- **Tatman, Sims, & Pedigo was on site to grind trees in the vicinity of the proposed bridge on Monday (7/25). They were previously on site Saturday (7/23) to cut down the trees.**
- **Rieth-Riley received equipment and material deliveries on Tuesday (7/26).**
- **No work was completed Thursday or Friday (7/28-7/29).**

General Information:

- **MOT on the east end will be placed closer to the time of work in that area to minimize impact to the traveling public and reduce maintenance of temporary pavement markings.**



Removing Chain Link Fence



Grinding Trees



Temporary Fence in Place