



# WEEKLY REPORT OF CONSTRUCTION ACTIVITES

**Project Name:** Beech Grove Resurface  
**For Week Ending:** 4/22/2017  
**Date of Notice to Proceed:** 3/13/2017  
**Work Days Previously Reported:** 12  
**Contractor:** Smith Projects  
**Owner:** City of Beech Grove

**Report No.:** 6  
**Calendar Completion Date:** 13-Jun-17  
**This Report:** 5 **Total to Date:** 17  
**Contract Amount:** \$ 770,000.00  
**Paid To Date:** \$ 93,765.23  
**Engineer:** Brian Pierson - United Consulting

**Contract Number:** 2017  
**Project Number:** PHASE III  
**Structure Number:** \_\_\_\_\_  
**Balance Remaining:** \$ 676,234.77  
**Project Complete Percent:** 12%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 4/16/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	0 HRs
Mon 4/17/17	Worked on forming and compacting the sidewalk and curb on 9th Ave, south from Buffalo St. to existing sidewalk tie in.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Tues 4/18/17	Continued forming and pouring concrete sidewalk and curb on the west side of 9th Avenue between Albany and Buffalo.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Wed 4/19/17	Continued forming and pouring concrete sidewalk and curb as well as the driveway approach at 166 N 9th Ave.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Thurs 4/20/17	Poured sidewalk, curb and the driveway approach for the Wilmar Apartments at 120 N. 9th Ave.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Fri 4/21/17	Completed concrete sidewalk, approaches and curb on the west side of 9th. Began backfilling behind curbs and sidewalk.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Sat 4/22/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	0 HRs

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

**REMARKS / PROJECTED WORK**

Smith Projects completed the concrete sidewalk, curb and approach work for the west side of 9th Avenue between Albany Street and Buffalo Street. They have contacted all of the residents and asked them to park on the west side of the road starting Monday 4/24 so they began begin the concrete work on the east side of 9th Avenue. J.R. Angle of Smith Projects said that he expects asphalt paving operations to begin on St. John's Court as soon as Wednesday 4/26. I will send out an update once this information is confirmed.

Prepared by:

Construction Manager

Approved Tuesday, April 25th 2017

Construction RPR

CONTRACTOR ACCEPTANCE

**Smith Projects**

TYPE NAME HERE

# PROJECT PHOTOS



Compacting and prepping for sidewalk, west of 9th Ave, south of Buffalo St.



Curb and sidewalk formed up in front of 166 N. 9th Avenue.



Pouring concrete sidewalk in front of home at 166 N. 9th Avenue.



Pouring and finishing concrete sidewalk in front of 166 N. 9th Avenue.

# PROJECT PHOTOS



Pouring curb and gutter in front of 174 N. 9th Avenue.



Sidewalk formed on the west side of 9th Avenue leading up to Buffalo St.



Modified curb forms on the backside of the sidewalk at 174 N. 9th Avenue.



Pouring concrete sidewalk in front of home at 174 N. 9th Avenue.

# PROJECT PHOTOS



Pouring and finishing concrete modified curb at 174 N. 9th Avenue.



Pouring and finishing concrete modified curb at 174 N. 9th Avenue.



Edging concrete curb and gutter, west side of 9th Avenue.



Pouring concrete sidewalk in front of the Wilmar Apartments, north 9th Ave.

# PROJECT PHOTOS



Placing concrete for curb and gutter in front of 166 N. 9th Avenue.



Finishing the concrete curb and gutter for Wilmar Apartments approach.



Forming curb flow line to the inlet west side of 9th Ave. just north of Albany St.



Pouring the concrete driveway approach for home at 166 N. 9th Avenue.