



# WEEKLY REPORT OF CONSTRUCTION ACTIVITES

**Project Name:** Beech Grove Resurface  
**For Week Ending:** 4/15/2017  
**Date of Notice to Proceed:** 3/13/2017  
**Work Days Previously Reported:** 12  
**Contractor:** Smith Projects  
**Owner:** City of Beech Grove

**Report No.:** 5  
**Calendar Completion Date:** 13-Jun-17  
**This Report:** 5 **Total to Date:** 17  
**Contract Amount:** \$ 770,000.00  
**Paid To Date:** \$ -  
**Engineer:** Brian Pierson - United Consulting

**Contract Number:** 2017  
**Project Number:** PHASE III  
**Structure Number:** \_\_\_\_\_  
**Balance Remaining:** \$ 770,000.00  
**Project Complete Percent:** 0%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 4/9/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	0 HRs
Mon 4/10/17	Formed and poured first business drive approach, rest of sidewalk at Emerson and more sidewalk east from Senior Facility.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Tues 4/11/17	Completed the concrete sidewalk pour, northside of Churchman Ave. to firehouse driveway. Backfilled curb and sidewalk.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Wed 4/12/17	Backfilled around the sidewalk, curbs, and ramps on Churchman Ave. Excavated and poured ADA ramp on Henthorn property.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Thurs 4/13/17	Mobilized to 9th Avenue at Buffalo St. Began excavating for curb and sidewalk on the west side of 9th Avenue.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Fri 4/14/17	Continued excavating for curb and sidewalk up to match existing sidewalk. Poured curb and gutter from Buffalo to first driveway.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Sat 4/15/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	0 HRs

**Distribution:**

Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

Smith Projects completed all of the concrete work on Churchman Avenue including the ADA ramp poured on the Henthorn property. Smith Projects is having the railing for the ramp constructed off site and it will be installed at a later date. The concrete crew mobilized to 9th Avenue and Buffalo Street on Thursday to begin work there. They will continue working on 9th Avenue this week. There is still no confirmation from Smith Projects on when they will begin paving operations.

**Prepared by:**

Construction Manager

Approved Tuesday, April 18th 2017

Construction RPR

**CONTRACTOR ACCEPTANCE**

**Smith Projects**

TYPE NAME HERE

# PROJECT PHOTOS



Excavating driveway approach for first business lot, northside Churchman Ave.



Forming the sidewalk driveway transition at the fire station parking lot.



Pouring the driveway approach for first business lot, northside Churchman Ave.



Finishing driveway approach for first business lot, northside Churchman Ave.

# PROJECT PHOTOS



Placing stone for sidewalk subgrade, northside Churchman Ave. at fire station.



Pouring and finishing concrete sidewalk, corner of Emerson and Churchman.



Striking off the concrete for sidewalk, corner of Emerson and Churchman.



Pouring concrete approach at Henthorn property, northside of Churchman Ave.

# PROJECT PHOTOS



Finishing concrete sidewalk east of Senior facility northside of Churchman Ave.



Striking off concrete sidewalk east of Senior facility northside Churchman Ave.



Pouring concrete sidewalk east of Senior facility northside of Churchman Ave.



Striking off concrete sidewalk east of Senior facility northside Churchman Ave.

# PROJECT PHOTOS



Excavating for ADA ramp on the Henthorn property.



ADA ramp completed by Smith Projects on Henthorn property.



ADA ramp completed by Smith Projects on Henthorn property.



ADA ramp completed by Smith Projects on Henthorn property.

# PROJECT PHOTOS



Excavating for sidewalk and curb on the westside of 9th Avenue.



Pouring concrete curb and gutter on westside of 9th Ave, south of Buffalo St.



Pouring concrete curb and gutter on westside of 9th Ave, south of Buffalo St.



Finishing concrete curb and gutter on westside of 9th Ave, south of Buffalo St.