



More than a Project™

DAILY FIELD REPORT

**6219 South East Street
Indianapolis, Indiana 46227**

Date:	Monday 3-20-2023	Weather	A.M.:	Sunny/Cool	34 °F
			P.M.:	Sunny/Cool	55 °F

P. 317-788-4551 F. 317-788-4553

Project:	2023 Manhole and Sanitary Sewer Rehabilitation				
Owner:	City of Beech Grove, Indiana				
Contractor:	Culy Contracting, LLC				
Project Manager:	Brent Siebenthal	Resident Project Representative:	Brad Robertson	Construction Superintendent:	Leyton Peavler
NTP Date:	January 5, 2023	Substantial Completion:	July 4, 2023	Final Completion:	August 3, 2023
Work Force On Site:	Culy Contracting, LLC: (1) Foreman Matt Stutz; (1) Operator; (3) Laborers				
Equipment On Site:	Culy Contracting, LLC: CAT 299DS Skidsteer w/ Mr. Mahole 6 shooter attachment; Ford F550 Utility Truck. Ford F550 Utility Truck w/ Trailer; International 8600 Flat Bed Truck w/ Trailer				
Visitors to Site:	Aaron Payne w/ Wessler; Phil Gurganus w/ Beech Grove; SRM Concrete				

Work Performed by Contractor(s) Today

RPR ARRIVAL ON SITE: **11:30 AM** RPR DEPARTURE FROM SITE: **4:00 PM**

Crew arrived on site and completed Mr. Manhole Core's at Sanitary Manholes listed below:

Manhole G63 - (1) New Frame and Cover; 0 VFT. of Chimney Reconstruction.

Manhole F29 - (1) New Frame and Cover; 0 VFT. of Chimney Reconstruction.

Manhole F27 - (1) New Frame and Cover; 0 VFT. of Chimney Reconstruction.

Manhole F25 - (1) New Frame and Cover; 0.17 VFT. of Chimney Reconstruction.

Manhole F22 - (1) New Frame and Cover; 0 VFT. of Chimney Reconstruction. Previous Manhole Rehab was unsatisfactory not allowing crew to core deeper. Extra 3/8" Epoxy Coated rebar was used to reinforce the chimney area; Phil w/ Beech Grove was satisfied with the method.

Class A Concrete was placed for the collars and broom finished; Concrete Curing Compound and Sealant was sprayed on surface of all five (5) manholes along with Crack Sealant on surface between the placed concrete and existing asphalt. All five (5) locations were secured with five (5) grabber cones for the evening and will be removed tomorrow morning. MOT was per submittal.

(see next sheet)

Materials Incorporated In Project Today

Concrete Placed Today:		Concrete Placed Today:		Pipe Installed:		Pipe Installed:		Pipe Installed:	
Design Strgth.		Design Strgth.		Type		Type		Type	
YD ³ Placed		YD ³ Placed		Size		Size		Size	
Slump		Slump		Quantity		Quantity		Quantity	
% Air		% Air		Bedding		Bedding		Bedding	
				Depth		Depth		Depth	

Copies to:	City of Beech Grove
	Leyton Peavler - Culy
	Jake Hart - Culy
Job#:	124909.03.034

Submitted by:

Brad A. Robertson

Resident Project Representative
Project Manager Initials BAS



More than a Project™

DAILY FIELD REPORT

6219 South East Street
Indianapolis, Indiana 46227

Additional Work Record

Photos: P137-0726 to P137-0738

Pay Items:

Item #6 - Reconstruct Manhole Chimney/Riser (Paved) = 0.17 VF.

Item #8 - Replace Manhole Frame/Cover (Paved) = 5 EA.

Notes:

SRM Concrete Delivery Driver provided concrete ticket; see photo on file. I encouraged delivery driver to make sure he is carrying an EnviroSac for concrete wash out; unless Culy has drivers washing out at DPW Garage. Concrete delivery driver washed chute out in gravel driveway of 1854 Main St. Culy removed concrete and disposed in an EnviroSac.

I did observe a tire rut located at 1901 Gilbert Avenue; see photo 137-0729. Culy indicated it was there upon their arrival.

Submitted By:

Brad A. Robertson

Resident Project Representative