



More than a Project™

# DAILY FIELD REPORT

**6219 South East Street  
Indianapolis, Indiana 46227**

<b>Date:</b>	Tuesday 3-21-2023	<b>Weather</b>	<b>A.M.:</b>	Cloudy/Cool	41 °F
			<b>P.M.:</b>	Overcast/Cool	52 °F

P. 317-788-4551 F. 317-788-4553

Project:	2023 Manhole and Sanitary Sewer Rehabilitation				
Owner:	City of Beech Grove, Indiana				
Contractor:	Culy Contracting, LLC				
Project Manager:	Brent Siebenthal	Resident Project Representative:	Brad Robertson	Construction Superintendent:	Leyton Peavler
NTP Date:	January 5, 2023	Substantial Completion:	July 4, 2023	Final Completion:	August 3, 2023
Work Force On Site:	Culy Contracting, LLC: (1) Foreman Matt Stutz; (1) Operator; (3) Laborers				
Equipment On Site:	Culy Contracting, LLC: CAT 299DS Skidsteer w/ Mr. Mahole 6 shooter attachment; Ford F550 Utility Truck, Ford F550 Utility Truck w/ Trailer; International 8600 Flat Bed Truck w/ Trailer				
Visitors to Site:	Phil Gurganus w/ Beech Grove; SRM Concrete				

### Work Performed by Contractor(s) Today

RPR ARRIVAL ON SITE: **2:00 PM**      RPR DEPARTURE FROM SITE: **4:30 PM**

Crew arrived on site and completed Mr. Manhole Core's at Sanitary Manholes listed below:

Manhole F20 - (1) New Frame and Cover; 0.42 VFT. of Chimney Reconstruction; 3" Concrete, 2" Vylon

Manhole F19 - (1) New Frame and Cover; 0.42 VFT. of Chimney Reconstruction; 3" Concrete, 2" Vylon

Manhole F18 - (1) New Frame and Cover; 0.42 VFT. of Chimney Reconstruction; 3" Concrete, 2" Vylon

Class A Concrete was placed for the collars and broom finished; Concrete Curing Compound and Sealant was sprayed on surface of all three (3) manholes along with Crack Sealant on surface between the placed concrete and existing asphalt. All three (3) locations were secured with five (5) grabber cones for the evening and will be removed tomorrow morning. MOT was per submittal.

Photos: P137-0748 to P137-0753

(see next sheet)

### Materials Incorporated In Project Today

Concrete Placed Today:		Concrete Placed Today:		Pipe Installed:		Pipe Installed:		Pipe Installed:	
Design Strgth.		Design Strgth.		Type		Type		Type	
YD <sup>3</sup> Placed		YD <sup>3</sup> Placed		Size		Size		Size	
Slump		Slump		Quantity		Quantity		Quantity	
% Air		% Air		Bedding		Bedding		Bedding	
				Depth		Depth		Depth	

<b>Copies to:</b>	City of Beech Grove
	Leyton Peavler - Culy
	Jake Hart - Culy
<b>Job#:</b>	124909.03.034

Submitted by:

**Brad A. Robertson**

Resident Project Representative  
Project Manager Initials BAS



*More than a Project™*

## DAILY FIELD REPORT

### Additional Work Record

6219 South East Street  
Indianapolis, Indiana 46227

Pay Items:

Item #6 - Reconstruct Manhole Chimney/Riser (Paved) = 1.26 VF.

Item #8 - Replace Manhole Frame/Cover (Paved) = 3 EA.

Notes:

SRM Concrete Delivery Driver provided concrete ticket; see photo on file. Delivery driver washed out into an Enviro Sac.

Submitted By:

**Brad A. Robertson**

Resident Project Representative