



More than a Project™

DAILY FIELD REPORT

**6219 South East Street
Indianapolis, Indiana 46227**

Date:	Wednesday 3-22-2023	Weather	A.M.:	Overcast/Lt. Rain	46	°F
			P.M.:	Overcast/Rain	51	°F

P. 317-788-4551 F. 317-788-4553

Project:	2023 Manhole and Sanitary Sewer Rehabilitation				
Owner:	City of Beech Grove, Indiana				
Contractor:	Culy Contracting, LLC				
Project Manager:	Brent Siebenthal	Resident Project Representative:	Brad Robertson	Construction Superintendent:	Leyton Peavler
NTP Date:	January 5, 2023	Substantial Completion:	July 4, 2023	Final Completion:	August 3, 2023
Work Force On Site:	Culy Contracting, LLC: (1) Foreman Matt Stutz; (1) Operator; (3) Laborers				
Equipment On Site:	Culy Contracting, LLC: CAT 299DS Skidsteer w/ Mr. Mahole 6 shooter attachment; Ford F550 Utility Truck, Ford F550 Utility Truck w/ Trailer; International 8600 Flat Bed Truck w/ Trailer				
Visitors to Site:	Phil Gurganus w/ Beech Grove; SRM Concrete				

Work Performed by Contractor(s) Today

RPR ARRIVAL ON SITE: **11:30 AM** RPR DEPARTURE FROM SITE: **4:30 PM**

Crew arrived on site and completed Mr. Manhole Core's at Sanitary Manholes listed below:

Manhole F8 - (1) New Frame and Cover; 0.34 VFT. of Chimney Reconstruction; 4" Vylon

Manhole F7A - (1) New Frame and Cover; 0.58 VFT. of Chimney Reconstruction; 3" Concrete, 4" Vylon

Manhole F7 - (1) New Frame and Cover; 0.25 VFT. of Chimney Reconstruction; 3" Vylon

Manhole F6 - (1) New Frame and Cover; 0.25 VFT. of Chimney Reconstruction; 2" Concrete, 1" Vylon

Class A Concrete with 2% calcium was placed for the collars and broom finished with black dye to match the new HMA Surface; Concrete Curing Compound and Sealant was sprayed on surface of all four (4) manholes along with Crack Sealant on surface between the placed concrete and existing asphalt. All four (4) locations were secured with five (5) grabber cones for the evening and will be removed tomorrow morning. MOT was per submittal.

Photos: P137-0754 to P137-0766

(see next sheet)

Materials Incorporated In Project Today

Concrete Placed Today:		Concrete Placed Today:		Pipe Installed:		Pipe Installed:		Pipe Installed:	
Design Strgth.		Design Strgth.		Type		Type		Type	
YD ³ Placed		YD ³ Placed		Size		Size		Size	
Slump		Slump		Quantity		Quantity		Quantity	
% Air		% Air		Bedding		Bedding		Bedding	
				Depth		Depth		Depth	

Copies to:	City of Beech Grove
	Leyton Peavler - Culy
	Jake Hart - Culy
Job#:	124909.03.034

Submitted by:

Brad A. Robertson

Resident Project Representative
Project Manager Initials BAS



More than a Project™

DAILY FIELD REPORT

6219 South East Street
Indianapolis, Indiana 46227

Additional Work Record

Pay Items:

Item #6 - Reconstruct Manhole Chimney/Riser (Paved) = 0.84 VF.

Item #8 - Replace Manhole Frame/Cover (Paved) = 3 EA.

Item #10 - Raise Manhole to Grade (Paved) = 1 EA. (includes adjusting rings, and a new frame and cover; see Section 01990; 1.03 Pay Items; Item 10 on page 01990-4).

Notes:

SRM Concrete Delivery Driver provided concrete ticket; see photo on file. Delivery driver washed out into an Enviro Sac. The first manhole the delivery driver placed concrete was sloppy and over placed. Culy indicated that they will power wash the surrounding areas around the collars; this may be a punchlist item.

Manhole F7A was buried in asphalt; crew spent time removing the slug which pieces fell into the flow line. Crew was prepared and entered the manhole with tri-pod and harness after the atmosphere was tested with a gas monitor. Phil was satisfied with the removal of debris.

Submitted By:

Brad A. Robertson

Resident Project Representative