



More than a Project™

DAILY FIELD REPORT

**6219 South East Street
Indianapolis, Indiana 46227**

Date:	Thursday 3-23-2023	Weather	A.M.:	Overcast/Lt. Rain	45	°F
			P.M.:	Overcast/Rain	62	°F

P. 317-788-4551 F. 317-788-4553

Project:	2023 Manhole and Sanitary Sewer Rehabilitation				
Owner:	City of Beech Grove, Indiana				
Contractor:	Culy Contracting, LLC				
Project Manager:	Brent Siebenthal	Resident Project Representative:	Brad Robertson	Construction Superintendent:	Leyton Peavler
NTP Date:	January 5, 2023	Substantial Completion:	July 4, 2023	Final Completion:	August 3, 2023
Work Force On Site:	Culy Contracting, LLC: (1) Foreman Matt Stutz				
Equipment On Site:	Culy Contracting, LLC: CAT 299DS Skidsteer w/ Mr. Mahole 6 shooter attachment; Ford F550 Utility Truck, Ford F550 Utility Truck w/ Trailer; International 8600 Flat Bed Truck w/ Trailer				
Visitors to Site:					

Work Performed by Contractor(s) Today

RPR ARRIVAL ON SITE: **10:30 AM** RPR DEPARTURE FROM SITE: **11:00 AM**

Matt Stutz Culy foreman arrived on site and removed the five (5) grabber cones at each location from Manhole F8; Manhole F7A, Manhole F7 and Manhole F6.

Photos: No photos taken this morning.

Pay Items: No pay items recorded today.

Notes:

I received a text from Jake Hart of Culy at 8:49 AM indicating "I have had these permits in the "reviewal" process since 3/2/23. Typically takes a day or so and have yet to get actual permit. I made another one now so we will see what happens". These Right-of-Way Permits will need obtained prior to work beginning at the intersection of Main and 13th Street, and Main and 17th Street.

I spoke with Phil Gurganus of Beech Grove by phone at 10:29 AM and he indicated he saw Matt removing the grabber cones and observed that the concrete that was splashed on the asphalt will need power washed.

Matt indicated crew will not be working Friday due to the threat of rain.

Materials Incorporated In Project Today

Concrete Placed Today:		Concrete Placed Today:		Pipe Installed:		Pipe Installed:		Pipe Installed:	
Design Strgth.		Design Strgth.		Type		Type		Type	
YD ³ Placed		YD ³ Placed		Size		Size		Size	
Slump		Slump		Quantity		Quantity		Quantity	
% Air		% Air		Bedding		Bedding		Bedding	
				Depth		Depth		Depth	

Copies to:	City of Beech Grove
	Leyton Peavler - Culy
	Jake Hart - Culy
Job#:	124909.03.034

Submitted by:

Brad A. Robertson

Resident Project Representative
Project Manager Initials BAS