



More than a Project™

# DAILY FIELD REPORT

**6219 South East Street  
Indianapolis, Indiana 46227**

<b>Date:</b>	Thursday 3-24-2023	<b>Weather</b>	<b>A.M.:</b>	Overcast/Lt. Rain	43	°F
			<b>P.M.:</b>	Overcast/Lt. Rain	47	°F

P. 317-788-4551 F. 317-788-4553

Project:	2023 Manhole and Sanitary Sewer Rehabilitation				
Owner:	City of Beech Grove, Indiana				
Contractor:	Culy Contracting, LLC				
Project Manager:	Brent Siebenthal	Resident Project Representative:	Brad Robertson	Construction Superintendent:	Leyton Peavler
NTP Date:	January 5, 2023	Substantial Completion:	July 4, 2023	Final Completion:	August 3, 2023
Work Force On Site:	Culy Contracting, LLC: no crew on site				
Equipment On Site:	Culy Contracting, LLC: CAT 299DS Skidsteer w/ Mr. Mahole 6 shooter attachment; Ford F550 Utility Truck, Ford F550 Utility Truck w/ Trailer; International 8600 Flat Bed Truck w/ Trailer				
Visitors to Site:					

### Work Performed by Contractor(s) Today

RPR ARRIVAL ON SITE: 12:00 PM      RPR DEPARTURE FROM SITE: 12:30 PM

Drove the site and drove across the Manhole F8; Manhole F7A, Manhole F7 and Manhole F6 to verify smooth transition.

Photos: No photos taken this afternoon.

Pay Items: No pay items recorded today.

Notes:

Below is email from Aaron Payne at 10:05 am sent to Layton and Jake w/ Culy; cc: Brad and Phil w/ Beech Grove, and Brent and myself w/ Wessler:

"I received the attached ROW Permit Denial from Brad R yesterday. With documentation that Indianapolis BNR has said that the two intersections in question (17th & Main St. and 13th & Main St.) are the jurisdiction of Beech Grove and approval from the City to do the work, you guys are good to proceed with the work in the intersections without a permit from Indianapolis BNR". Photo of denial request is on file for records.

Matt w/ Culy indicated the plan is to be on site Monday and continue along Main Street doing Mr. Manhole.

### Materials Incorporated In Project Today

Concrete Placed Today:		Concrete Placed Today:		Pipe Installed:		Pipe Installed:		Pipe Installed:	
Design Strgth.		Design Strgth.		Type		Type		Type	
YD <sup>3</sup> Placed		YD <sup>3</sup> Placed		Size		Size		Size	
Slump		Slump		Quantity		Quantity		Quantity	
% Air		% Air		Bedding		Bedding		Bedding	
				Depth		Depth		Depth	

<b>Copies to:</b>	City of Beech Grove
	Leyton Peavler - Culy
	Jake Hart - Culy
<b>Job#:</b>	124909.03.034

Submitted by:

**Brad A. Robertson**

Resident Project Representative  
Project Manager Initials BAS