

# WEEKLY REPORT OF CONSTRUCTION ACTIVITES



**Project Name:** Beech Grove Greenway Trail  
**For Week Ending:** 6/6/2021  
**Date of Notice to Proceed:** 10/5/2020  
**Work Days Previously Reported:** 77  
**Contractor:** Morphey Construction  
**Owner:** City of Beech Grove

**Report No.:** 20  
**Calendar Completion Date:** 11/15/2022  
**This Report:** 2 **Total to Date:** 79  
**Contract Amount:** \$ 3,429,000.00  
**Paid To Date:** \$ 649,926.61  
**Designer:** Crossroad Engineers

**Contract Number:** R-39660  
**Project Number:** 1600657  
**Structure Number:** \_\_\_\_\_  
**Balance Remaining:** \$ 2,779,073.39  
**Project Complete Percent:** 19%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 5/30/21	No Work Today	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Mon 5/31/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Holiday	0/24	0
Tues 6/1/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Wed 6/2/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Thurs 6/3/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Fri 6/4/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	24-Dec	1
Sat 6/5/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0

Distribution:  
 Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

Again it was a short week because of the holiday and weather. Morphey was able to spread more aggregate in both Bolton and Challis Parks on Tuesday June 1st and pumped water off of low lying areas of the trail on Friday June 4th.

Planned work for the upcoming week is to place and roll aggregate along Charnwood Parkway, maintain flow under the stream crossing and prepare areas for the bridge delivery. Weather permitting

Prepared by:

Jay Niederhauser  
 Project Supervisor - United Consulting

Approved \_\_\_\_\_ 6-Jun 2021

Jay Niederhauser  
 Construction Manager

CONTRACTOR ACCEPTANCE

**Jason Umlauf**

Project Manager - Morphey Construction