

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Greenway Trail
For Week Ending: 5/29/2021
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 74
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 19
Calendar Completion Date: 11/15/2022
This Report: 3 **Total to Date:** 77
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ 649,926.61
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 2,779,073.39
Project Complete Percent: 19%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 5/23/21	No Work Today	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Mon 5/24/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Tues 5/25/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Wed 5/26/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Thurs 5/27/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Fri 5/28/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Sat 5/29/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Morphey placed and rolled Compacted Aggregate in Bolton Park and completed the fill area leading up to Bridge 1. The Bridge delivery has been moved back to the first week of July.

Planned work for the upcoming week is to place and roll aggregate in Challis Park and along Charnwood Dr if weather permits

CONTRACTOR ACCEPTANCE
Jason Umlauf
 Project Manager - Morphey Construction

Prepared by:
Jay Niederhauser
 Project Supervisor - United Consulting

Approved _____ 1-Jun 2021
Jay Niederhauser
 Construction Manager

PROJECT PHOTOS



Placing compacted aggregate in Bolton Park



Proof Roll along 15th Ave



Compacted aggregate along 15th Ave



Fill area leading to bridge 1