

# WEEKLY REPORT OF CONSTRUCTION ACTIVITES



**Project Name:** Beech Grove Greenway Trail  
**For Week Ending:** 8/14/2021  
**Date of Notice to Proceed:** 10/5/2020  
**Work Days Previously Reported:** 107  
**Contractor:** Morphey Construction  
**Owner:** City of Beech Grove

**Report No.:** 30  
**Calendar Completion Date:** 11/15/2022  
**This Report:** 3 **Total to Date:** 111  
**Contract Amount:** \$ 3,429,000.00  
**Paid To Date:** \$ 649,926.61  
**Designer:** Crossroad Engineers

**Contract Number:** R-39660  
**Project Number:** 1600657  
**Structure Number:** \_\_\_\_\_  
**Balance Remaining:** \$ 2,779,073.39  
**Project Complete Percent:** 19%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 8/8/21	No Work Today	Pedestrian Trail Subgrade	Contractor not on-site	0/24	0
Mon 8/9/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Tues 8/19/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Wed 8/11/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Thurs 8/12/21	Morphey was on-site today.	Pedestrian Trail Subgrade	Contractor on-site	12/24	1
Fri 8/13/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	12/24	1
Sat 8/14/21	Morphey was not on-site today.	Pedestrian Trail Subgrade	Contractor not on-site	12/24	1

Distribution:  
 Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

Morphey received bridge 1 and 2 and assembled bridge 2 and partially assembled bridge 1

The plan for next week is to set bridge 2 on Monday assemble bridge 1 on Tuesday and then to move back to subgrade treatment of the water holes that have finally dried out.

Prepared by:

Jay Niederhauser  
 Project Supervisor - United Consulting

Approved \_\_\_\_\_ 17-Aug 2021

Jay Niederhauser  
 Construction Manager

CONTRACTOR ACCEPTANCE

**Jason Umlauf**

Project Manager - Morphey Construction

# PROJECT PHOTOS



Delivery of bridge 1



Unloading bridge 1



Assembling bridge 1



Assembling bridge 1

# PROJECT PHOTOS



Bridge 2 delivery



Bridge 2 delivery



Unloading bridge 2



Assembling bridge 2