

WEEKLY REPORT OF CONSTRUCTION ACTIVITES



Project Name: Beech Grove Greenway Trail
For Week Ending: 12/12/2020
Date of Notice to Proceed: 10/5/2020
Work Days Previously Reported: 5
Contractor: Morphey Construction
Owner: City of Beech Grove

Report No.: 2
Calendar Completion Date: 11/15/2022
This Report: 5 **Total to Date:** 10
Contract Amount: \$ 3,429,000.00
Paid To Date: \$ -
Designer: Crossroad Engineers

Contract Number: R-39660
Project Number: 1600657
Structure Number: _____
Balance Remaining: \$ 3,429,000.00
Project Complete Percent: 0%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 12/6/20	No Work Today	Clearing and Erosion Control	Contractor not on-site	0/24	0
Mon 12/7/20	Morphey finished chipping removed trees and loading out brush debris on Charnwood Parkway.	Clearing and Erosion Control	Contractor on-site	10/24	1
Tues 12/8/20	Morphey returned to Sarah Bolton park. They brought in riprap and began construction a slope for their temporary access road.	Clearing and Erosion Control	Contractor on-site	10/24	1
Wed 12/9/20	No work today	Clearing and Erosion Control	Contractor not on-site	10/24	1
Thurs 12/10/20	No work today	Clearing and Erosion Control	Contractor not on-site	10/24	1
Fri 12/11/20	Morphey had two operators on-site today. They began placing asphalt millings to construct their temporary access road from the park.	Clearing and Erosion Control	Contractor on-site	10/24	1
Sat 12/12/20	No Work Today	Clearing and Erosion Control	Contractor not on-site	0/24	0

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Morphey will continue clearing the right-of-way this week, along the eastside of Lick creek, between bridges 1 and 2.

Prepared by: 

 Project Supervisor - United Consulting

Approved _____ 15-Dec 2020


 Construction Manager

CONTRACTOR ACCEPTANCE

Jason Umlauf

 Project Manager - Morphey Construction

PROJECT PHOTOS



Placing riprap for temporary construction access from Sarah Bolton park.



Dozing topsoil off to prepare for temporary construction access.



Truck backing down the stone ramp built for construction access, east of Lick creek.



Skidsteer placing asphalt millings for the temporary access path.