

# WEEKLY REPORT OF CONSTRUCTION ACTIVITES



**Project Name:** Beech Grove Greenway Trail  
**For Week Ending:** 3/13/2021  
**Date of Notice to Proceed:** 10/5/2020  
**Work Days Previously Reported:** 49  
**Contractor:** Morphey Construction  
**Owner:** City of Beech Grove

**Report No.:** 12  
**Calendar Completion Date:** 11/15/2022  
**This Report:** 4 **Total to Date:** 53  
**Contract Amount:** \$ 3,429,000.00  
**Paid To Date:** \$ 459,491.64  
**Designer:** Crossroad Engineers

**Contract Number:** R-39660  
**Project Number:** 1600657  
**Structure Number:** \_\_\_\_\_  
**Balance Remaining:** \$ 2,969,508.36  
**Project Complete Percent:** 13%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 3/7/21	No Work Today	Bridge Pile Driving	Contractor not on-site	0/24	0
Mon 3/8/21	Morphey was not on-site today.	Bridge Pile Driving	Contractor on-site	0/24	1
Tues 3/9/21	Morphey was on-site today to begin building the stream crossing at Bridge #3. They excavated the slope and laid out fabric across the creek.	Bridge Pile Driving	Contractor on-site	10/24	1
Wed 3/10/21	Morphey continued building the stream crossing, placing the riprap and concrete pipe across the creek.	Bridge Pile Driving	Contractor on-site	10/24	1
Thurs 3/11/21	Rain today. Morphey was not on-site.	Bridge Pile Driving	Contractor not on-site	0/24	1
Fri 3/12/21	Morphey finished construction of the stream crossing at Bridge #3. They started working on clearing between Bridges #1 & #3.	Bridge Pile Driving	Contractor on-site	10/24	1
Sat 3/13/21	Morphey was on-site today. They worked on clearing along the west side of Lick creek using the stream crossing.	Bridge Pile Driving	Contractor on-site	8/24	0

Distribution:  
 Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

Morphey plans to finish up the last bit of clearing between Bridges #1 and #3 on the west side of Lick creek. Once this is completed, they plan to start excavating the bents and preparing to drive the remaining bridge piles.

Morphey has been unable to pour concrete for the bents at Bridge #2. The access roads have been too soft to drive concrete trucks on.

Prepared by:   
 \_\_\_\_\_  
 Project Supervisor - United Consulting

Approved \_\_\_\_\_ 16-Mar 2021  
  
 \_\_\_\_\_  
 Construction Manager

CONTRACTOR ACCEPTANCE

Jason Umlauf

Project Manager - Morphey Construction

# PROJECT PHOTOS



Constructing the stream crossing at Bridge #3.



Constructing the stream crossing at Bridge #3.



Across the stream crossing and clearing west of Lick Creek.



West side of Lick creek, clearing north toward Bridge #1.